

Preliminary Change Instruction	Description	Change Request Issued	Cost of Preparing Change Report	Initial Change Report Received	Final Change Report Received	Paid evaluation	Change Certificate Issued	Extension of time days	Remarks
Number		Date	\$	Date	Date	\$	Date		
19									
	Construction of a Drain in Place of a Ditch on Bond Street, Coquitlam, Granular Backfill to the Metro Vancouver Water Main at the Future Park and Ride Entrance, Coquitlam, and the Provision of Supplementary Lands below Westwood Honda, Coquitlam.	12 April '14				0	Agreed pending	0	Agreed, waiting for change report
20	Design and Construction Associated with Additional Parking Spaces to the Parking Lot serving Westwood Honda, 2400 Barnet Highway, Port Moody	3 June '14		7 Aug '14	12 Aug '14	s.17,s	13 Aug '14	0	
21	Station Signage	to be issued							Scope unknown
22							10 October '14		
	Design and Construction Associated with the Addition of Elevated Guideway Walkways South of Burquitlam Station Connecting the Station Platform to the Cross-Over Walkways	29 May '14				s.17,	Rev 10 Nov '15	0	Original change request did not include covers, which are required; and shimming added. Revision adds additional fence
23	Credit for Reinstatement Work to Pinetree Way	17 November '14				s.17,	6 February '15	0	Credit to be passed to Coquitlam
24	CIP Concrete Retaining Wall, East of Inlet Centre Station	7 July '14				s.17,	17 December '14	0	
									estimate to be reviewed and amended or confirmed
25	Moody Centre Station Public Art Installation	15 July '14				s.17,s	15 September '15	0	
									value increased due to a scope increase
26	Platform Edge Monitor Credit	29 May '14		21 July '14	25 July '14	s.17	13 Aug '14	0	Credit to be passed to Translink
27									
	Change of In-Fill Surface Treatment between Those Lengths of At Grade Guideway that consist of Separated Track Sections from Grass and Topsoil to Gravel	3 Sep '14		12 Aug '14		s.17,	25 August '15	0	
									Contractor disagrees with evaluation requests a payment of either s.1 or s.1 amount unconfirmed
28	The Additional Cost of Construction of Twelve Ducts in place of a Two Duct Telus Duct Bank Between From Electronic Avenue to Murray Street, Port Moody	14 Aug '14		15 Aug '14		s.17,	9 Sep '14	0	
29									Completion of direct works
	Asphalt Mill and Overlay to Areas of Work Carried Out As Direct Works on Como Lake Avenue	19 Sep '14				s.17,	9 March '15	0	
30	Change Fencing at Port Moody from type 1 to type 2	10 July '14				s.17,	21 October '14	0	
									Minor works requested on site by email 10th July 2014
31	Barnet Pedestrian Crossing Flagging Costs	5 May '14		11 Aug '14	11 Sep '14	s.17	21 October '14	0	
									Minor works requested by correspondence 5th May 2014
32									
	Removal of Organic Fill from Basements on Clarke Road at Approximate Location 416+470	9 June '14		9 June '14	9 June '14	s.17,	7 November '14	0	
									The NPC was not accepted until November 2014, which was considered sufficient documentation
33									
	LaFarge Lake – Douglas Station: Utility Stub Requirements, Curb Bulge Extension, and Roadwork Scope Transfer	14 November '14				s.17,	6 February '15	0	
34	Retaining Wall in Port Moody	12 November '14		4 Dec '14	4 Dec '14	s.17,s	8 December '14	0	
35									
	Public Art Installation at Burquitlam, Coquitlam Central, Lincoln, and LaFarge Lake-Douglas Stations	22 December '14		5 May '15		s.17,	17 July '15	0	
36	Guideway Parapet Noise Barriers	7 November '14				s.17,	24 September '15	0	
37									
	Application of Additional Anti-Graffiti Coating to Structures in Excess of Those Set out in the Project Agreement	8 December '14				s.17	18 March '15	0	
38	Extend the Length of Station Public Staircase Handrails	20 November '14		4 Dec '14		s.17	7 May '15	0	

39	Adjustments and Modifications to Road Barriers on Clarke Street	5 December '14				S.17, 2014	6 February '15	0	
40	Replace the Existing Light Fixtures on the Port Moody WCE Station								on hold
41									
	Modifications to ATC Software – ATC Switch Route Renumbering In, and Adjacent To, the VSF	17 December '14	4 March '15	4 March '15		S.17, 2014	1 April '15	0	
42	Provision of a South Portal High Rail Access to the Outbound Guideway	12 January '15				S.17, 2014	22 June '15	0	To provide access to the tunnel, carried out after the guideway was complete
43	Additional Milling and Paving Along North Road and at the Junction of Clarke Road	21 January '15				S.17, 2014	7 May '15	0	
44									was on hold being progressed as from July 2015
	Design and Construction of a New 1350mm diameter Culvert and the associated Raising of Aberdeen Avenue between Bord Street and Lansdowne Drive	2 February '15						0	
45									
	Deletion of Future Fare Gate Barriers at Burquitlam, Moody Central Main Entrance, Inlet West Entrance, Lincoln, and LaFarge Lake-Douglas Stations	9 February '15				0	7 May '15	0	A no cost or credit Change
46									
	Moody Central Station West Coast Express Area Minor Works comprising of the Relocation of Existing West Coast Express Service Kiosks and the Addition of A Guideway Access Gate	9 February '15	17 June '15			S.17, 2014	15 September '15	0	
47	Revised Station Exit and Non-Smoking Signs	9 February '15	8 April '15	13 April '15		S.17, 2014	15 June '15	0	
48	Revised Advertising Sign Support Bracket	included elsewhere							Included in Change 79
49									
	Increased Pressure Rating to the 600mm Diameter GVRD Water Main Located under the VSF	27 February '15		11 March '15		S.17	11 March '15	0	
50	Demolition of 2910 Spring Street, Port Moody	15 January '15	15 Jan '15	15 Jan '15		S.17, 2014	23 March '15	0	
51	Minor Works on North Road and Clarke Street	31 July '14	22 Sep '14	2 Dec '14				0	Waiting for clarification
52	Revised Installation of Tactile Warning Strips	20 October '14	5 Jan '15	5 Jan '15		S.17, 2014	18 June '15	0	Query whether Translink has responsibility
53	Burquitlam PPS Retaining Wall	17 April '15	17 April '15	17 April '15		S.17, 2014	26 August '15	0	
54	Coquitlam Bus Loop Restoration	15 March '15	24 Mar '15	24 Mar '15		S.17	7 May '15	0	The Change scope was expanded between the initial and final report
55	Moody Street Overpass Railing, Maintenance Costs	4 May '15	5 May '15			S.17, 2014	18 June '15	0	It was agreed that inflation would not be included
56	Inlet Centre Station - Additional Wall Tile	5 May '15	5 May '15	5 May '15		S.17, 2014	7 May '15	0	Translink have agreed to Contribute to S.17 to this Change
57	Qnet Duct Inlet Station	5 May '15	5 May '15	5 May '15		S.17, 2014	18 June '15	0	As the duct was installed on site after the effective date, this is not considered an unforeseen utility
58	Inlet Station Public Art Tiling	29 May '15				S.17, 2014	17 July '15	0	
59	Pinetree Guideway Drainage	5 June '15				S.17, 2014	22 June '15	0	Agreement with the City of Coquitlam
60	Work to Golden Spike Lane	26 Feb '15				S.17, 2014	17 July '15	0	
61	South Portal Fencing	15 June '15							

62	B.C. Hydro Duct Re-Routing Barnet and Lougheed Highway	5 May '15			s.17, s.21	22 June '15	0	Settlement of dispute related to NPC 047
63	Infill Ditch North of Clarke	5 May '15			s.17,	18 June '15	0	
64	Minor Works Changes Requested by the Province 1	10 Oct '14 to 31 Mar 15	16 Feb '15	17 June '15	s.17	18 June '15	0	A group of minor changes, designated 1, as in the future there may be other similar groupings
65	Intertrack Fences in Stations	5 May '15	28 May '15	28 May '15	s.17, s.21	17 July '15	0	
66	Westwood Honda Civil Works	28 May '15						
67	Minor Works Changes Requested by the Province 2	1 April '15 to 30 June 15			s.17,	25 August '15	0	
68	TVM Cable at Lougheed East Station House	29 May '15			s.17,	22 June '15	0	The cables should have been removed by Translink prior to this stage of construction
69	Sundry Station Changes to Signage, Locks, and Service Chaseway Spares	4 Feb, 5th May, 12th June 2015	9 July '15	17 July '15	s.17,	17 July '15	0	
70	Design of Moody Parking Lot "E"	31 July '15	3 Sept '15	3 Sept '15	s.17	15 September '15	0	Direct works design budget
71	Traffic Lights Mounted on the Guideway	15 October '15			s.17, s.21	10 November 2015	0	
72	Flagging at Seaview	17 April '15			s.17,s	10 November 2015	0	
73	Barnet Right Out at Westwood Honda	7 October '15					0	
74	Inlet Frontage Road	29 May '15			s.17,	31 July '15	0	
75	Hoy Creek Contamination Removal	8 October '15			s.17,s	22 October '15	0	Coquitlam Parking Budget
76	Implementation of Dual 700MHz / 800MHz Radio Band to be Compatible with E-Comm Requirements	Oct 15			s.17,	19 October '15	0	
77	Minor Roadworks and Paving Changes	November 15			s.17,	10 November 2015	0	
78	Non-Standard Walkway Covers	6 November '15						
79	Station Signage	Sept to Nov 2015			s.17,s	10 November 2015	0	
80	Deletion of the OMF Fence Intrusion Alarm	6 October '15			s.17,	10 November 2015	0	
81	Removal of South Portal Fence							
82	Telus Conflict at P5-16	October '15			s.17,	24 November 2015	0	Wrap-up of all outstanding utility and contaminate issues
VEHICLE CHANGES								
CO 009	Test Equipment - Pass Door Test Rig	3 June '14	3 June '14		s.17	3 June '14		
AUDIT	Credit from audit				s.17,	unknown		

CO 010	Spare Sidewall Patches					s.17, s.21	unknown		
CO 011	Seat Mounting Bracket Change					s.17, s.21	unknown		
CO 012	PCU Bottom Cover Hinge					s.17,	unknown		
CO 013	Flex Area Window Modification					s.17, s.21	4 May '15		
CO 014	Initial Contract Spares					s.17, s.21	30 April '15	Change 15 is cancelled	
CO 016	Hostler Manual and Training					s.17,s. s.21	25 June '15		
CO 017	Propulsion System Spares					s.17,s. s.21	9 Sept '15		
CO 018	Propulsion System Training and Manual						9 Sept '15		
CO 019	Seat to Sidewall Impact Test					s.17,s. s.21	9 Sept '15		
CHANGE SUMMARY									
	Current Value of EGRT Changes					s.17,s.21			
	Current Value of Vehicle Changes					s.17,s.21			