

EVERGREEN LINE

Change Register

Preliminary Change Instruction	Description	Change Request Issued	Cost of Preparing Change Report	Initial Change Report Received	Final Change Report Received	Paid evaluation	Change Certificate Issued	Extension of time days	Remarks
Number		Date	\$	Date	Date	\$	Date		
4	Completion of Port Moody Bus Loop and Parking as a Permanent Facility	11 April '13	included	16 Sept '13	10 Oct '13	s.17,s.21	16 October 2013 Rev 1 15 Feb 16	0	From Project Budget for Parking and Bus Loops. Project estimate did not include additional fill due to ground conditions as established during design, an additional cost of \$17,621. Electrical evaluation received no revision to Change Value
58	Inlet Station Public Art Tiling	29 May '15					17 July '15 Rev 1 15 Feb 16	0	Revised for additional tiling
79	Station Signage	Sept to Nov 2015					10 November 2015 Rev 1 15 Feb 16	0	Revised 15 February 2016
81	Small Works Changes Related to Fencing	5 May '15					15 Feb 2016	0	A collection of minor changes related to fencing
82	Telus Conflict at P5-16	October '15					24 November 2015	0	Wrap-up of all outstanding utility and contaminate issues
83	Minor Works Changes Requested by the Province 3	Nov '15 - Feb '16					22 Feb 2016		