

BRIEFING NOTE

Pattullo Bridge Timelines

Briefing Note

Project Schedule

- *The Pattullo critical path schedule includes starting the pile driving of the main in-river tower by November 2020.*
- *The contractor must complete the in-river work within the fish window (June 2020 to Feb 2021).*
- *If the contractor cannot complete the in-river work by February 2021, then the in-river work will need to be pushed back to late June 2021.*
- s.13
- s.13; s.17

Archaeological Work: Static Pile Load Test

- *At the start of the pandemic in March, Indigenous archaeological monitors were not available on site as their communities went into quarantine.*
- *The project worked with Indigenous groups to set-up remote monitoring of the archaeological work in order to ensure they could still participate.*
- s.13; s.17
-

Project Permitting

- *The DFO- Fisheries Act Authorization permit is on the critical path for permitting, and is required in order for in-river work to begin*

BRIEFING NOTE

Pattullo Bridge Timelines

- s.13; s.16
-
- s.13; s.16
- s.13; s.16
- *The Project has provided additional capacity funding to the Indigenous Groups to help support resourcing.*
- s.13; s.16

Next Steps

- ***TI Corp is working closely with the Contractor and Indigenous Groups to progress the archeological work for the Static Pile Load Test and complete it by the end of August.***
 - ***The project team has also involved MIRR to assist with current challenges***

● s.13; s.16

● s.13; s.16