

**Tenney, Chad TH:EX**

---

**From:** Dupas, Jacques TH:EX  
**Sent:** Tuesday, January 18, 2000 11:09 AM  
**To:** Tenney, Chad TH:EX  
**Cc:** Vaughan-Irving, Gerald TH:EX  
**Subject:** FW: Passmore Slide

We will monitor for movement in the Spring.

Larry Brown  
A/District Highways Manager

-----Original Message-----

**From:** Vaughan-Irving, Gerald TH:EX  
**Sent:** Tuesday, January 18, 2000 10:54 AM  
**To:** Dupas, Jacques TH:EX  
**Subject:** RE: Passmore Slide

On Dec.22,1999 VSA went in and removed new slough and resloped the bank.

Jacques figures it will move again in the spring.

Gerald

-----Original Message-----

**From:** Dupas, Jacques TH:EX  
**Sent:** Tuesday, January 18, 2000 10:46 AM  
**To:** Vaughan-Irving, Gerald TH:EX  
**Subject:** FW: Passmore Slide

Gerald,

Can you update me on this?

Larry Brown  
A/District Highways Manager

-----Original Message-----

**From:** Dupas, Jacques TH:EX  
**Sent:** Wednesday, December 01, 1999 3:18 PM  
**To:** Dupas, Jacques TH:EX  
**Subject:** FW: Passmore Slide

-----Original Message-----

**From:** Tenney, Chad TH:EX  
**Sent:** Wednesday, December 01, 1999 9:41 AM  
**To:** Bailey, Brent TH:EX  
**Cc:** Dupas, Jacques TH:EX; Walsh, Mike TH:EX  
**Subject:** Passmore Slide

Brent,

It is understood that VSA began construction for the winter remediation of the Passmore Slide during the week of November 22, 1999. I visited the site on November 24, 1999 to see how the construction was progressing. When I arrived on site I noticed that the construction was not following the design that was submitted to the district on November 2, 1999.

The contractor had removed the toe of the slide and oversteepened the slope face. The recommended slope angle was 2H:1V. The contractor had cut the slope at an angle of approximately 1H:1V and in some places the slope was near vertical. The reason the design was for 2H:1V is due to the high silt content of the material.

It is also understood from talking to you yesterday that the ditch and drain have been completed, but the unstable slope angle has not yet been addressed by the contractor.

It is recommended that this slope be graded to a slope angle of 2H:1V. If this slope angle is not achieved there are two main concerns.

(1) The slope will continue to slough, depositing silt into the ditch and completely plugging the filter cloth making the drainage system ineffective as well as causing a maintenance issue.

(2) There is a safety issue associated with the current slope angle. There is the possibility that this slope could fail and cause a large deposit of material onto the highway.

For your files I have attached two photographs that were taken on November 24, 1999.

If you have any questions or comments please do not hesitate to call.

Chad

<< File: passmore1.bmp >> << File: passmore2.bmp >>

---

Chad Tenney, E.I.T.  
Geotechnical Engineer  
610 Lakeside Drive  
Nelson BC V1L 5S7  
Ph: (250) 354-6954  
Fax: (250) 354-6619

## **Tenney, Chad TH:EX**

---

**From:** Tenney, Chad TH:EX  
**Sent:** Tuesday, February 22, 2000 3:10 PM  
**To:** Dupas, Jacques TH:EX; Atkins, Brian TH:EX; Vaughan-Irving, Gerald TH:EX  
**Cc:** Walsh, Mike TH:EX; Gerraghty, David TH:EX; Nesbitt, Richard TH:EX  
**Subject:** Passmore Slide

At approximately 11:00 pm February 21, 2000 a mudslide occurred at the Passmore Slide site on Highway 6.

A site visit was conducted this morning by myself and Brian Atkins, Acting Area Manager. The material had been removed from the road and placed on the shoulder of the southbound lane.

The material is saturated and still unstable. It is recommended that 24 hour flagging be in place as long as it is raining. One flag person should act as a spotter for the slide.

It is recommended that no construction work be completed until the rain has stopped. Once the rain has stopped, it is recommended that the slide site be re-evaluated by the geotechnical branch.

I am currently looking at the cross sections and I will provide a slope angle and limits of excavation for remediation later this week. It should be recognized by the District that excavating the slope will not provide a long term solution to the problem.

If there are any further questions or comments please feel free to contact me at your earliest convenience.


**Chad Tenney, EIT**  
**Ministry of Transportation & Highways**  
**Geotechnical & Materials Engineering - Region 3**  
**Phone: (250) 354-6954 Fax: (250) 354-6619**



53571  
87690 525 71

53722  
87 501

40




Page 006

Withheld pursuant to/removed as

Copyright

Northeast Corner Movement



Project Passmore Slide

Region \_\_\_\_\_ District \_\_\_\_\_


File No. \_\_\_\_\_

Date April 18, 2000

Calculation by CR

Sheet 1 of \_\_\_\_\_

### Passmore Slide - Debris Retention Berm



### Debris Retention Berm.

- ① Berm foundation should be covered with woven geotextile. The geotextile should be rolled out long enough to allow for it to be wrapped over the top of the rock layer.
- ② Rock thickness of 1.5m should be placed on the geotextile.
- ③ The remainder of the berm can be constructed out of the granular material deposited by the slide.



Project Passmore Slide

Region \_\_\_\_\_ District \_\_\_\_\_


File No. \_\_\_\_\_

Date April 18, 2000

Calculation by CKT

Sheet \_\_\_\_\_ of \_\_\_\_\_

Passmore Slide - Plan View



N

D.L. 12800

Debris Retention Berm.

Access Road to  
back of berm.

P.C.I. C

EXP PLAN  
35807 I



R 920  
Δ 6.08.08.  
ΔC 3.01.18.  
AD. 74.312  
ARC 48.519  
ES 1.434

L 50.000  
B. 1.33'25"

S.C. 5+89.572

S.T. 6+38.090

L 50.000  
B. 1.33'25"

S.T. 6+88.090

S. 7+21.622

OLD CPR RAILWAY GRADE

SLOCAN

RIVER

C.P.R. R/W PLAN  
638C

S.T. 8+81.631

P.O.T. 8+93.159

L 60.000  
B. 8.13'27"

MAIN POINT  
E 48.747.728  
N 48.125.723  
ELEV 500.100

NELSON  
E 140.16.08

D.L. 4812

|                  |             |                    |             |
|------------------|-------------|--------------------|-------------|
| SCALE 0 1:500 25 |             | NEGATIVE NO. _____ |             |
|                  |             | GAD FILE NO. _____ |             |
| Rev              | Date        | REVISIONS          | Signature   |
|                  |             |                    |             |
|                  |             |                    |             |
|                  |             |                    |             |
|                  |             |                    |             |
|                  |             |                    |             |
|                  |             |                    |             |
| DESIGNED _____   |             | DATE _____         |             |
| CHECKED _____    |             | DATE _____         |             |
| DATE _____       |             | DATE _____         |             |
| FILE NO.         | PROJECT NO. | REV.               | DRAWING NO. |
|                  | 31513       | 3                  | 1 OF 1      |

Province of British Columbia  
MINISTRY OF TRANSPORTATION AND HIGHWAYS  
PROFESSIONAL SERVICES  
SURVEY AND ENGINEERING BRANCH

PLAN  
PASSMORE SLIDE  
HIGHWAY #8

DESIGNED \_\_\_\_\_ DATE \_\_\_\_\_  
CHECKED \_\_\_\_\_ DATE \_\_\_\_\_  
DATE \_\_\_\_\_

Page 10 of 101 TRA-2015-53159

|                   |              |         |              |            |   |
|-------------------|--------------|---------|--------------|------------|---|
| Post-It™ Fax Note | 7671E        | Date    | MAY 10       | # of pages | 1 |
| To                | CHAM         | From    | KELLY        |            |   |
| Co./Dept.         | MOTH         | Co.     | NILEX        |            |   |
| Phone #           |              | Phone # | 604-420-6433 |            |   |
| Fax #             | 250-354-6617 | Fax #   | 604-420-0445 |            |   |



## VernoGuard™ IG 30

Industrial Grade 30 Mil PVC

VernoGuard™ IG is a specially formulated<sup>1</sup> PVC product to provide the optimum performance. The table highlights the typical physical properties.

| Typical Properties                        | Test Method          | Product Values       |
|---|----------------------|----------------------|
| Thickness (Gauge) Mils ± 5%               | ASTM D1593           | 30 (0.03")           |
| Metric                                    |                      | 0.76 mm.             |
| Specific Gravity                          | ASTM D792            | 1.21                 |
| Tensile Properties                        | ASTM D682            |                      |
| Spec. (Typical)                           |                      |                      |
| Break Strength, Lbs./in.                  | Method A (MD & TD)   | 81 / 80              |
| Elongation at Break %                     | Method A (MD & TD)   | 560 / 590            |
| Modulus at 100%                           | Method A (MD & TD)   | 32 / 31              |
| Tear Resistance, Lbs./in.                 | ASTM D1004, Die C    | 10 / 10              |
| Low Temp. Pass ° C                        | ASTM D1790           | -31                  |
| Dimensional Stability                     | ASTM D1204 (MD & TD) | 2.0                  |
| Water Extraction                          | ASTM D3083           | 0.10                 |
| Volatile Loss                             | ASTM D1203 (A)       | 0.60                 |
| Resistance to Soil Burial                 | ASTM D3083           | Pass                 |
| Breaking Factor                           |                      | 5%                   |
| Elongation at Break                       |                      | 20%                  |
| 100% Modulus                              |                      | 20%                  |
| Water Vapor Transmission cm/sec (max)     | ASTM D814            | $5.0 \times 10^{-9}$ |
| Hydrostatic Resist. lbs./in. <sup>2</sup> | ASTM D751 (A)        | 93                   |
| Seam Properties                           | ASTM D413            |                      |
| Peel Strength, lbs./in. (min.)            |                      | 15                   |
| Shear Strength, lbs./in. (min.)           |                      | 58.4                 |
| Specification #                           | Vernon Plastic Ref.  |                      |

VP.EPG.PVC.IG30

REV.3/99

Typical uses for VernoGuard™ IG products include:

- Landfill lining and capping • Pond and lagoon liners • Landscaping • Dam Facing
- Dike and levy liners • Waterproofing • Construction • Emergency Containment

A more detailed list of uses is shown in the general VernoGuard™ brochure<sup>2</sup>.

VernoGuard™ IG products are available in 20, 30, 40 and 60 mils. It is also available in custom thicknesses in both unsupported IG and fabric reinforced IG-R.

Contact Customer Service for additional information on this and other Vernon products.

Notes:

1. Formulations to conform to PGT 1197 specifications are available
2. VernoGuard™ brochure is available through 'Customer Service Department'

### VERNON PLASTICS

SHELLEY ROAD, P.O. BOX 8248, HAVERHILL, MA 01835-0748  
 TELEPHONE 978-373-1551 • FAX 978-373-6562 • WWW.VERNONPLASTICS.COM

The information and recommendations contained herein are offered as a service to our customers, but are not intended to relieve the user from its responsibility to investigate and understand other pertinent sources of information and to comply with all laws and procedures applicable to the safe handling and use of these materials. The information and recommendations provided herein were believed by Vernon Plastics to be accurate at the time of preparation or obtained from sources believed to be generally reliable. However, Vernon Plastics makes no warranty concerning their accuracy and Vernon Plastics will not be liable for claims relating to any party's use of or reliance on information or recommendations contained herein, regardless of whether it is claimed that the information or recommendations are inaccurate.

|                         |                      |             |              |
|-------------------------|----------------------|-------------|--------------|
| Post-it™ Fax Note 7671E |                      | Date MAY 10 | # of pages 1 |
| To CHAD                 | From KELLY           |             |              |
| Co./Dept. MORT          | Co. NILEX            |             |              |
| Phone #                 | Phone # 604-420-6433 |             |              |
| Fax # 250-354-6619      | Fax # 604-420-0445   |             |              |



## VernoGuard™IG 40

Industrial Grade 40 Mil PVC

VernoGuard™IG is a specially formulated<sup>1</sup> PVC product to provide the optimum performance. The table highlights the typical physical properties.

| Typical Properties                        | Test Method          | Product Values       |
|---|----------------------|----------------------|
| <b>Thickness (Gauge) Mils ± 5%</b>        | <b>ASTM D1593</b>    | <b>40 (0.04")</b>    |
| <b>Metric</b>                             |                      | <b>1.00 mm.</b>      |
| Specific Gravity                          | ASTM D792            | 1.21                 |
| Tensile Properties                        | ASTM D882            |                      |
| Spec. (Typical)                           |                      |                      |
| Break Strength, Lbs./in.                  | Method A (MD & TD)   | 108 / 104            |
| Elongation at Break %                     | Method A (MD & TD)   | 570 / 600            |
| Modulus at 100%                           | Method A (MD & TD)   | 41 / 40              |
| Tear Resistance, Lbs./in.                 | ASTM D1004, Die C    | 12 / 12              |
| Low Temp. Pass °C                         | ASTM D1790           | -31                  |
| Dimensional Stability                     | ASTM D1204 (MD & TD) | 2.0                  |
| Water Extraction                          | ASTM D3083           | 0.10                 |
| Volatile Loss                             | ASTM D1203 (A)       | 0.60                 |
| Resistance to Soil Burial                 | ASTM D3083           | Pass                 |
| Breaking Factor                           |                      | 5%                   |
| Elongation at Break                       |                      | 20%                  |
| 100% Modulus                              |                      | 20%                  |
| Water Vapor Transmission cm/sec (max)     | ASTM D814            | $5.0 \times 10^{-9}$ |
| Hydrostatic Resist. lbs./in. <sup>2</sup> | ASTM D751 (A)        | 120                  |
| Seam Properties                           | ASTM D413            |                      |
| Peel Strength, lbs./in. (min.)            |                      | 15                   |
| Shear Strength, lbs./in. (min.)           |                      | 77.5                 |
| Specification #                           | Vernon Plastic Ref.  |                      |

VP.EPG.PVC.IG40

REV.3/99

Typical uses for VernoGuard™IG products include:

- Landfill lining and capping • Pond and lagoon liners • Landscaping • Dam Facing
- Dike and levy lining • Waterproofing • Construction • Emergency Containment

A more detailed list of uses is provided in the general brochure<sup>2</sup>.

VernoGuard™IG products are available in 20, 30, 40 and 60 mils. It is also available in custom thicknesses in both unsupported IG and fabric reinforced IG-R.

Contact Customer Service for additional information on this and other Vernon products.

Notes:

1. Formulations to conform to PGT 1197 specifications are available
2. VernoGuard™ brochure is available by contacting 'Customer Service'

### VERNON PLASTICS

SHELLEY ROAD, P.O. BOX 8248, HAVERHILL, MA 01835-0748  
TELEPHONE 978-373-1551 • FAX 978-373-6562 • WWW.VERNONPLASTICS.COM

The information and recommendations contained herein are offered as a service to our customers, but are not intended to relieve the user from its responsibility to investigate and understand other pertinent sources of information and to comply with all laws and procedures applicable to the safe handling and use of these materials. The information and recommendations provided herein were believed by Vernon Plastics to be accurate at the time of preparation or obtained from sources believed to be generally reliable. However, Vernon Plastics makes no warranty concerning their accuracy and Vernon Plastics will not be liable for claims relating to any party's use of or reliance on information or recommendations contained herein, regardless of whether it is claimed that the information or recommendations are inaccurate. Complete brochures including SHELLEY ROAD, P.O. BOX 8248, HAVERHILL, MA 01835-0748 • TELEPHONE 978-373-1551 • FAX 978-373-6562 • WWW.VERNONPLASTICS.COM

**NILEX INC.****Pacific & YT**

3963 Phillips Avenue  
Burnaby, BC Canada  
V5A 3K4

PHONE: (604) 420-6433

FAX: (604) 420-0445

**South Prairie & SK**

1521 Hastings Crescent SE  
Calgary, AB Canada  
T2G 4C8

PHONE: (403) 543-5454

FAX: (403) 543-5455

**SALES ORDER/PACKING SLIP****North Prairie & NT**

9304 - 39 Avenue  
Edmonton, AB Canada  
T6E 5T9

PHONE: (780) 463-9535

FAX: (780) 463-1773

**Manitoba & N. Ont.**

14 Bangor Avenue  
Winnipeg, MB Canada  
R3E 3B4

PHONE: (204) 825-4466

FAX: (204) 775-9286

| NUMBER | PAGE |
|--------|------|
| 102466 | 1    |

| DATE      |
|-----------|
| May 11 00 |

S  
O  
L  
D  
T  
O

BC MINISTRY OF TRANSPORTATION  
COMP. NO. 1 LAKESIDE DRI  
GROUP BOX  
NELSON, BC  
V1L 6B9

S  
H  
I  
P  
T  
O

BC MINISTRY OF TRANSPORTATION  
610 LAKESIDE DRIVE  
C/O GEOTECHNICAL & MAT'L  
NELSON, BC  
CANADA

| CUSTOMER NO.     | PURCHASE ORDER NO. | ORDERED BY:      | SHIP VIA         | DATE REQUIRED | FREIGHT TERMS | TERMS          |
|------------------|--------------------|------------------|------------------|---------------|---------------|----------------|
| 1ECM56<br>KD     | PASS MORE          | CHAD             | CANADIAN FREI    | May 11 00     | NILEX         | NET 30 DAYS    |
| ITEM DESCRIPTION |                    | QUANTITY ORDERED | QUANTITY SHIPPED | U/M           | UNIT PRICE    | EXTENDED PRICE |

|   |        |       |        |
|---|--------|-------|--------|
| 40MIL INDUSTRIAL GRADE PV               | 116.80 | 4.78  | 558.30 |
| 1 40MIL PVC PANEL @ 10M X 11.68M        |        |       |        |
| FREIGHT CHARGE                          | 1.00   | 71.50 | 71.50  |
| WHEN SHIPPING USE CFI QUOTE # WAI784629 |        |       |        |

|                               |              |         |              |            |   |
|-------------------------------|--------------|---------|--------------|------------|---|
| Post-it <sup>®</sup> Fax Note | 7671E        | Date    | MAY 10       | # of Pages | 1 |
| To                            | CHAD         | From    | KELLY        |            |   |
| Co./Dept.                     | MOTR         | Co.     | NILEX        |            |   |
| Phone #                       |              | Phone # | 604-420-6433 |            |   |
| Fax #                         | 250-354-6617 | Fax #   | 604-420-0445 |            |   |

SUBTOTAL 629.80  
PST  
  
GST  
TOTAL

RECEIPT OF GOODS ACKNOWLEDGED: \_\_\_\_\_

DATE: \_\_\_\_\_

(PRINT FULL NAME)

**THANK YOU FOR YOUR ORDER. PLEASE CALL US TO REORDER OR FOR TECHNICAL ASSISTANCE.**

ITEMS ON BACK ORDER WILL BE COMPLETED UNLESS WE ARE OTHERWISE ADVISED BY RETURN MAIL.  
ALWAYS COMMUNICATE WITH US BEFORE RETURNING GOODS. RETURNS WILL NOT BE ACCEPTED WITHOUT OUR PRIOR  
CONSENT ... CUSTOM FABRICATED ITEMS ARE NON-RETURNABLE.  
A RE-STOCKING CHARGE OF 15% WILL APPLY TO ALL GOODS IN GOOD CONDITION WHICH ARE RETURNED.

## Tenney, Chad TH:EX

---

**From:** Bancroft, Mike C TH:EX  
**Sent:** Friday, June 02, 2000 11:22 AM  
**To:** Bailey, Brent TH:EX; Tenney, Chad TH:EX  
**Cc:** Menu, Fred TH:EX  
**Subject:** Passmore Slide 2000 - Well Water testing prior to construction of pipeline

Hi Chad:

There was another couple of items discussed with Brent s.22

First, that of testing the quantity and quality of well water of various private wells in the general vicinity of the construction area prior to start of construction. With construction now commencing in Brent's absence, I thought I would bring this issue to your attention.

Roy Lidgren had verbally expressed his concern that this be done before construction commenced. Perhaps you could discuss this further with Kevin Richter and/or Roy Lidgren.

AND

Has Ministry of Environment been approached yet for a License for MoTH to redirect the waterfall water into a pipe?

I just thought I bring these two issues to your attention as Brent is away and his last comments to me were he wasn't expecting construction to commence until after he came back s.22

## Tenney, Chad TH:EX

---

**From:** Bancroft, Mike C TH:EX  
**Sent:** Thursday, June 01, 2000 2:10 PM  
**To:** Tenney, Chad TH:EX  
**Cc:** Bailey, Brent TH:EX; Preston, Joan TH:EX; Menu, Fred TH:EX  
**Subject:** Passmore Slide - s.22

**Importance:** High

Hi Chad:

I've left a phone message for you to please call me.

Brent advised me earlier in the week he was leaving s.22 on May 31st and he didn't expect any construction activities to commence until after he returned s.22

Joan Preston, A/Safety Officer, advised she was onsite earlier today and construction is now commencing on preparing the site for laying the pipeline through s.22 property but not in the location originally discussed with s.22 back on May 16th between Brent and s.22

Below is a file summary of that discussion:

2000-05-16 Met with s.22 [Owner] and Brent Bailey [Project Mgr.] We walked along most of access trail and where pipeline is to be laid. s.22

- In recent years his basement and barn got flooded so he built a ditch to divert water.
- When fire trail was used [back around 1974] he figures construction of trail broke clay seal and resulted in diversion of water flow causing damage to his basement and barn.
- He doesn't want MoTH excavating the trail on the portion where the draw directs water towards his house.
- MoTH can do whatever it wants along the draw where the slide occurred.

s.22 signed two temporary Licenses; one for the old fire road and the second for the laying of the pipeline.

The License for Construction Access covering the portion of the old fire road going through s.22 property includes a clause which states

- "The Licensee [MoTH] shall not excavate the grounds/Property unless prior permission from the Licensor s.22 is obtained."

The License for Construction Access which permits MoTH to install and use a drainage pipeline also includes a clause which states:

- "...to utilize the Property shown in bold outline for access. Blockages such as fallen trees and brush will be pushed aside."

AND

- "...to utilize the Property highlighted in yellow for installation and use of a drainage pipeline."

**This pipeline area is fairly explicit. Any deviation of say just a few metres either side of the centre line highlighted in yellow WILL require either an amendment to this License or an entirely new License to accommodate a change in location for the pipeline. Please advise me ASAP on this particular issue.**

s.22 has been extremely co-operative to date. **The one key issue of major concern for him is that MoTH does NOT do any construction activities OR any movement of heavy machinery on the natural water draw immediately to the west of where the slide area occurred.** He believes such activities will greatly worsen spring flooding problems for his house and barn during subsequent spring thaws.

I'll prepare the H443's later today and I'll fax them out to Brent. If you're close by 310 Ward Street, please come by and see me on the 4th floor so I can show you the two Licenses and plans attached to those Licenses.

FYI, after construction is all done, I still have to go back to s.22 and have him agree to sign a Statutory Right of Way Agreement to register on his title covering the pipeline and pipeline maintenance areas.

Please also call me to let me know how the revised construction areas impact the License areas. [eg. Will the revised construction areas fall outside the existing two License areas?] **Will I need to obtain a third[ or possibly a fourth?] License from s.22** If so, please ensure that construction activities do NOT occur outside the existing

License areas until after s.22

has signed a third License covering the expanded area.



MEMO

File Hwy 6  
1940, 13.6 km.

DATE: 00/03/31

SUBJECT: Settlement/Sinkhole, N. Passmore slide

TO: Mike

Conversation with Gerald Irving.

Gerald phoned reporting a settlement in the road just <sup>South</sup> ~~North~~ of Passmore slide. Settlement is 2m in diameter and road has dropped in the centre 150mm. Vehicles are still able to drive over the settlement.

I advised Gerald to have the Maintenance Contractor patch the settlement bringing the travelled surface back to grade.

Gerald provided information concerning a historical sinkhole on Hwy 6 700m South of Passmore. At this location the settlement did become a sinkhole. Excavation found decaying wood in the sub base. Event occurred 20 years ago.

DATE: 00/04/03

Conversation with Gerald Irving

The area was pitched and no further settlement occurred over the weekend.

Date 00/04/05

Inspected the site and took photos. Did not see anything that led me to believe ~~it~~ the depression was a sinkhole.

SERVICES

SERVICES REQUESTED FROM THE FOLLOWING:

C.F.S. AGREEMENT No:

31000143

HEADQUARTERS BUSINESS UNIT: REGION: KOOTENAY DISTRICT: GEOTECH AND MATERIALS BR.

SERVICE AGREEMENT

PROJECT INFORMATION:

0 4 6 5 5 3 1 0 6 1 8 1 0 3 1 5 8 8  
Vote Resp Account Project Sub-project/Work Pkg.  
Project Name: Passmore Slide 2000  
Location: South of passmore  
Hwy. Route: Hwy 6 Segment: kms:  
Project Manager: Brent Bailey Phone: 354-6517 Fax: 354-6547

SERVICES TO BE PROVIDED

Activity No. Service Description Agreed Completion Date  
Provide on site geotech recommendations and investigation during the slide. Provide on site construction recommendations for the retention berm. Design a water diversion system to catch the water that is contributing to the slide instability. Provide on site recommendations/direction during the installation of the pipe. Assist district in obtaining any permits required.  
Agreed Charge Out Rate: X 1.5 Other 1.75  
Cost Distribution: (A) Waived Required (B) External Cost: Direct Journal Vouchered  
Approved Service Expenditure: Single Year \$ Multi Year \$  
For This Fiscal Year: \$ + \$ = \$ 25,500  
Team Member/Business Unit Designate Assigned: Chad Tenney Phone: 354-6954 Fax: 354-8619

AMENDMENTS

Amendment No.: This Amends C.F.S. No.:  
Amendment To: Service Description Approved Service Expenditure Completion Date

Requesting Responsibility Centre (Project) Service Responsibility Centre (Business Unit)  
Signature: Signature:  
Name (print): ROD HOPPER Name (print): MIKE WALSH  
Address: 2nd Floor 310 Ward St. Address: 810 LAKESIDE DR.  
NELSON NELSON  
Title: A/DISTRICT TECHNICIAN Title: RGME  
Phone: 354-6520 Fax: 354-6547 Phone: 354-6792 Fax: 354-6819  
(Requesting R.C. Authority) (Service R.C. Authority)  
Project Manager Regional Manager Business Unit Manager Regional Manager  
District Highways Manager Appropriate Regional/Branch/Project Director District Highways Manager Appropriate Regional/Branch/Project Director



Business Unit - 112 - Geotech (31540)

FISCAL Year to date at MAR 01

Page 1

CFS 31000.143 - Passmore Slide  
Rev 0 dated May 11, 00Completion Date: Jun 28, 00  
Reference: 1940:14PROJECT 31588 Account: 61820  
31588 (310) Passmore Slide 2000 (Hwy 6)TO  
Rod HopperFROM  
Michael Walsh  
341 - 341 - Engineering Branch  
112 - Geotech (31540)

Team Designate: Chad Tenney

## STATUS:

Mar 01

| Item         | Complete? | CO Rate<br>& Method | Month<br>Work TO<br>Actual | Fiscal<br>Budget<br>Allocation | Work TO<br>Actual | Work TO<br>Accrued | Obligation | Planned<br>Expend | Surplus/<br>Deficit |
|--------------|-----------|---------------------|----------------------------|--------------------------------|-------------------|--------------------|------------|-------------------|---------------------|
| BIG O PIPS   | N         | 1.750 J             | 0                          | 11,000                         | 10,067            | 0                  | 0          | 0                 | 933                 |
| * Difference | N         | 1.750 J             | 0                          | 14,500                         | 12,229            | 0                  | 0          | 0                 | 2,271               |
|              |           |                     | 0                          | 25,500                         | 22,296            | 0                  | 0          | 0                 | 3,204               |

Team Member/Designate Signature \_\_\_\_\_

Date \_\_\_\_\_

Module - Management  
Business Unit - 112 - Geotech (31540)  
Station - 514 - GEOTECH

Month Range from Apr 00 to Mar 01  
Page 72

PROJECT 310-31588-0000 (310) PASSMORE SLIDE 2000 (HWY 6)

Contract: \* Passmore Slid

| Item ID          | Desc            | Month  | Date      | Cost Type  | Employee      | Activity     | STOB | Actual    | Accrued | Total     |
|------------------|-----------------|--------|-----------|------------|---------------|--------------|------|-----------|---------|-----------|
| -                | field           | May 00 | Apr 15/00 | I Bulk Mat |               | Analysis     | 5100 | 40.00     |         | 40.00     |
| -                | field           | May 00 | Apr 29/00 | I Bulk Mat |               | Field        | 5100 | 40.00     |         | 40.00     |
| -                | field           | May 00 | May 13/00 | I Travel   | Michael Walsh | Field        | 1010 | 282.50    |         | 282.50    |
| -                | field           | May 00 | May 13/00 | I Travel   | Michael Walsh | Field        | 1010 | 233.70    |         | 233.70    |
| -                | field           | May 00 | May 13/00 | I Travel   | Michael Walsh | Field        | 5702 | 207.30    |         | 207.30    |
| -                | field           | May 00 | May 13/00 | I Travel   | Sarah Dennis  | Field        | 5702 | 9.00      |         | 9.00      |
| -                | field           | May 00 | May 13/00 | I Travel   | Sarah Dennis  | Field        | 5702 | 162.65    |         | 162.65    |
| -                | field           | May 00 | May 13/00 | I Travel   | Chad Tenney   | Field        | 5702 | 107.75    |         | 107.75    |
| -                | Engineering Geo | May 00 | Apr 29/00 | I Min Vehi | Chad Tenney   | Field        | 7098 | 180.00    |         | 180.00    |
| -                | Engineering Geo | May 00 | Apr 15/00 | I Min Vehi | Chad Tenney   | Field        | 7098 | 95.00     |         | 95.00     |
| -                | Engineering Geo | May 00 | Apr 15/00 | I Wages    | Michael Walsh | Field        | 5001 | 1,337.56  |         | 1,337.56  |
| -                | Engineering Geo | May 00 | Apr 29/00 | I Wages    | Michael Walsh | Field        | 5001 | 1,783.41  |         | 1,783.41  |
| -                | Engineering Geo | May 00 | Apr 29/00 | I Wages    | Michael Walsh | Field        | 5001 | 346.77    |         | 346.77    |
| -                | Engineering Geo | May 00 | May 13/00 | I Wages    | Michael Walsh | Field        | 5001 | 247.70    |         | 247.70    |
| -                | Engineering Geo | May 00 | May 13/00 | I Wages    | Michael Walsh | Field        | 5001 | 247.70    |         | 247.70    |
| -                | Engineering Geo | May 00 | Apr 29/00 | I Wages    | Chad Tenney   | Field        | 5001 | 1,197.79  |         | 1,197.79  |
| -                | Engineering Geo | May 00 | Apr 29/00 | I Wages    | Chad Tenney   | Analysis     | 5001 | 515.97    |         | 515.97    |
| -                | Engineering Geo | May 00 | Apr 29/00 | I Wages    | Chad Tenney   | Field        | 5001 | 294.84    |         | 294.84    |
| -                | Engineering Geo | May 00 | Apr 29/00 | I Wages    | Sarah Dennis  | Field        | 5001 | 239.56    |         | 239.56    |
| -                | Engineering Geo | May 00 | Apr 29/00 | I Wages    | Sarah Dennis  | Field        | 5001 | 92.14     |         | 92.14     |
| -                | Engineering Geo | May 00 | Apr 15/00 | I Wages    | Chad Tenney   | Field        | 5001 | 73.71     |         | 73.71     |
| -                | Engineering Geo | May 00 | Apr 15/00 | I Wages    | Chad Tenney   | Field        | 5001 | 1,363.64  |         | 1,363.64  |
| -                | Engineering Geo | May 00 | Apr 15/00 | I Wages    | Chad Tenney   | Analysis     | 5001 | 350.12    |         | 350.12    |
| Total for May 00 |                 |        |           |            |               |              |      | 9,448.81  |         | 9,448.81  |
| BIG O PIPE       | big O pipe      | Jun 00 | May 08/00 | E Invoices |               | GEOTECH ENG. | 6903 | 10,067.43 |         | 10,067.43 |
| -                | OC              | Jun 00 | May 23/00 | E Invoices |               | GEOTECH      | 6317 | 6.28      |         | 6.28      |
| -                | field           | Jun 00 | May 27/00 | I Travel   | Chad Tenney   | Field        | 5702 | 68.00     |         | 68.00     |
| -                | field           | Jun 00 | May 27/00 | I Travel   | Sarah Dennis  | Field        | 5702 | 52.40     |         | 52.40     |
| -                | Engineering Geo | Jun 00 | May 17/00 | I Min Vehi | Chad Tenney   | Field        | 7098 | 40.00     |         | 40.00     |
| -                | Engineering Geo | Jun 00 | Jun 10/00 | I Min Vehi | Chad Tenney   | Field        | 7098 | 54.00     |         | 54.00     |

|                                  |                 |        |           |            |              |                 |      |           |           |
|----------------------------------|-----------------|--------|-----------|------------|--------------|-----------------|------|-----------|-----------|
| -                                | Engineering Geo | Jun 00 | May 13/00 | I Wages    | Chad Tenney  | Field           | 5001 | 147.42    | 147.42    |
| -                                | Engineering Geo | Jun 00 | May 13/00 | I Wages    | Chad Tenney  | General Duties  | 5001 | 350.12    | 350.12    |
| -                                | Engineering Geo | Jun 00 | May 27/00 | I Wages    | Chad Tenney  | General Duties  | 5001 | 128.99    | 128.99    |
| -                                | Engineering Geo | Jun 00 | Jun 10/00 | I Wages    | Chad Tenney  | General Duties  | 5001 | 423.83    | 423.83    |
| -                                | Engineering Geo | Jun 00 | Jun 10/00 | I Wages    | Chad Tenney  | Field           | 5001 | 221.13    | 221.13    |
| -                                | Engineering Geo | Jun 00 | Jun 10/00 | I Wages    | Chad Tenney  | General Duties  | 5001 | 55.28     | 55.28     |
| Total for Jun 00                 |                 |        |           |            |              |                 |      | 11,614.88 | 11,614.88 |
| -                                | Aggregate/Terrn | Jul 00 | Jun 24/00 | I Wages    | Wendy Sladen | Field           | 5001 | 119.93    | 119.93    |
| Total for Jul 00                 |                 |        |           |            |              |                 |      | 119.93    | 119.93    |
| -                                | Granite draf    | Aug 00 | Aug 31/00 | E VISA     |              | GEOTBCH         | 6903 | 409.75    | 409.75    |
| -                                | Engineering Geo | Aug 00 | Jul 22/00 | 1 Min Vehi | Chad Tenney  | Field           | 7098 | 40.00     | 40.00     |
| -                                | Engineering Geo | Aug 00 | Jul 08/00 | I Wages    | Chad Tenney  | General Duties  | 5001 | 184.28    | 184.28    |
| -                                | Engineering Geo | Aug 00 | Jun 24/00 | I Wages    | Chad Tenney  | Geo Eng.Meeting | 5001 | 239.56    | 239.56    |
| -                                | Engineering Geo | Aug 00 | Jul 22/00 | I Wages    | Chad Tenney  | General Duties  | 5001 | 92.14     | 92.14     |
| -                                | Engineering Geo | Aug 00 | Jul 22/00 | I Wages    | Chad Tenney  | Field           | 5001 | 147.42    | 147.42    |
| Total for Aug 00                 |                 |        |           |            |              |                 |      | 1,113.15  | 1,113.15  |
| Total for 11000.143              |                 |        |           |            |              |                 |      | 22,296.77 | 22,296.77 |
| TOTAL FOR PROJECT 310-31588-0000 |                 |        |           |            |              |                 |      | 22,296.77 | 22,296.77 |



**BRITISH  
COLUMBIA**

**Ministry of  
Transportation and  
Highways**

**Date:**

**File No:**

**Facsimile Record**

**To:** Brent Beattie  
and or  
Chad Tenney  
  
**C/O** \_\_\_\_\_

**From:** Brent Bailey  
Central Kootenay District  
2nd Floor  
310 Ward Street  
Nelson, B. C. V1L 5S4

**FAX no:**

**Phone No:**

**Fax No:** (250)354-8547

**Phone No:** (250)354-8521

**ORIGINAL PAGES TO BE:**

☐ FILED

☐ MAILED

☐ COURIERED

☐ OTHER (Specify) \_\_\_\_\_

**Subject:** Pagmore slide Environment Approval

*See attached Min of Envir. requires info regarding  
Pagmore slide, in order to proceed with approvals.*

*Thanks*

*B.A.*

The attached material is intended for the use of the individual or institution to which this facsimile copy is addressed and may not be distributed, copied or disclosed to other unauthorized persons. This material may contain confidential or personal information which may be subject to the provisions of *Freedom of Information and Protection of Privacy Act*. If you receive this transmission in error, please notify us immediately by telephone at (804) 355-9806. Thank you for your cooperation and assistance.

**PAGES:**

9

(including this sheet)

*B.A.*

Operator's Signature

H-6 (9/04)





Ministry of  
Environment,  
Lands and Parks

Environment and Lands  
Kootenay Region

# FAX SHEET

Date: Friday, May 19, 2000

# of pages (including this  
sheet) 2

To: Brent Bailey

Fax # 354-6547

Office: MOTH

Phone # 354-6521

From: V. Stanford

Phone # (250) 354-6380

Kootenay Region - Region 4

Fax # (250) 354-6332

Re: Passmore Slide Approval Application

Dear Brent Bailey:

I have reviewed your application for works to stabilize the Passmore slide. I have not received the detailed construction plans yet and perhaps they would clarify the few questions I have. However, to expedite the approval process could you please ensure that the following concerns are addressed.

Design flow- Was the design based on flow measurements? Please provide data and calculations or provide alternative rationale to justify the design specifications. *375m*

Catchment design - No low outlet overflow apparent. What are anticipated maintenance needs? No need for a trash rack? What fail-safe measures will be in place should the entrance to the pipe become blocked? - *not required.*

How will MOTH protect their interest in works over the long term? Do you propose to place a restrictive covenant over the area occupied by the works and covering the slide area? Expropriate the unstable slope? Pursue an easement from the landowner? *statutory right of way.*

Please address these concerns in the detailed construction plans if you have not already done so.

*cause erosion - No - # of checks for culvert.*

Yours truly,

Virginia Stanford  
Water Allocation Officer  
VS/

**Material contained in this fax transmission may be confidential, and should only be delivered to the addressee. If you do not receive all pages, please call (250)354-6333.**

Please refer to the application guidelines (see over) when completing this Notification Form

- Application Name: MINISTRY of TRANSPORTATION & HWYS.  
Address: 2<sup>ND</sup> FLOOR 310 WARD ST.  
NELSON Postal Code: V1L 5S4  
Phone: 354-6521 Fax: 354-6542
- Location of Works: 14.4 Km NORTH of HWY 3A ON HWY 6 IN DL 12800  
Stream Name: \_\_\_\_\_  
Location on Stream: \_\_\_\_\_  
What stream/river/lake does it flow into: SLOCAN RIVER  
Legal description of property: DL 12800
- Sketch Plan and Site Map: attach a drawing showing lot boundaries, location of proposed works, stream direction and flow and location of buildings, also include map showing location of site.
- Proposed Timing:  
Start (day/month/year): \_\_\_\_\_ Finish: (day/month/year) \_\_\_\_\_

5. Type of Works Covered by Section 44 of Regulations (check appropriate box):

- |                          |   |
|--------------------------|---|
| <input type="checkbox"/> | Road crossing culvert (installation and/or removal)                                       |
| <input type="checkbox"/> | Clear span bridge (installation and/or removal)   |
| <input type="checkbox"/> | Pipeline crossing in a naturally dry channel  |
| <input type="checkbox"/> | Pier or wharf (construction, maintenance or removal)                                      |
| <input type="checkbox"/> | Flow or water level measuring device by government (construction, maintenance or removal) |
| <input type="checkbox"/> | Fish fences or screens, fish or game guards by government                                 |
| <input type="checkbox"/> | Stream channel restoration or maintenance by a municipality or the province               |
| <input type="checkbox"/> | Cutting annual vegetation   |
| <input type="checkbox"/> | Fish habitat restoration or maintenance by government                                     |
| <input type="checkbox"/> | Existing dike or erosion protection works repair or maintenance                           |
| <input type="checkbox"/> | Spill control barriers  |
| <input type="checkbox"/> | Aquatic vegetation control  |
| <input type="checkbox"/> | Routine maintenance by a public utility   |
| <input type="checkbox"/> | The removal of a beaver dam under Section 9 of the Wildlife Act                           |
| <input type="checkbox"/> | The construction of a temporary ford across a stream                                      |
| <input type="checkbox"/> | The construction of a temporary diversion around or through a worksite.                   |

Detailed Description of Work to be Performed: TO STABILIZE THE HEADSCARP BY  
PREVENTING WATER FROM ENTERING INTO THE GROUNDWATER SYSTEM  
MORE DETAILED INFORMATION IS ATTACHED LETTER AND DRAWINGS.

- Do you own the land on which the works are to be located? Yes \_\_\_\_\_ No X  
If no, who owns the land? BYRON HOPKINS  
Private: X Crown: \_\_\_\_\_  
Landowner's approval, if different from applicant: Byron Hopkins  
Landowner's name: BYRON HOPKINS  
Address: CAMP 18, RR#1  
WILLOW B.C. V0L 2S0  
Phone: ( ) XXXX  
Landowner's Signature: Byron Hopkins  
(Attach where document for Crown Land)
- Who is doing the work? VSA HWY. MAINTENANCE LTD.  
If different from applicant:  
Company Name: VSA Contact Name: \_\_\_\_\_  
Address: RR1 FRONT ST  
NELSON V1L 5AB  
Phone Number: (250) 333 3242
- Statement of Intent:

I declare that the information contained on this form is complete and accurate information. I have read, understood and will meet the requirements to construct works and changes in and about a stream in accordance with Section 7 of the Water Act and the Regulations.

Signed: \_\_\_\_\_ Date: \_\_\_\_\_

MINISTRY USE ONLY:

\_\_\_\_\_ meets the requirements to proceed under regulation \_\_\_\_\_: Approved required

Notification form reviewed by: \_\_\_\_\_ Date: \_\_\_\_\_



Ministry of  
Transportation  
and Highways

Geotechnical & Materials  
Engineering Branch  
810 Lakeside Drive  
Nelson, BC V1L 5S7  
Telephone: (250) 354-6954  
Facsimile: (250) 354-6619

## MEMORANDUM

Rod Hopper  
A/ District Technician  
Central Kootenay District  
2<sup>nd</sup> Floor - 310 Ward Street  
Nelson BC V1L 5S4

May 12, 2000

**Re: Passmore Slide  
Water Diversion Pipe**

The purpose of this letter is to provide a detailed description of the works to be performed at the Passmore Slide site to stabilize the headscarp by preventing water from entering into the groundwater system.

Preliminary investigation indicates that the source of the water is from winter snow melt. The water runs down a bedrock face until it enters a talus slope at an approximate elevation of 655 metres. The water flows along the talus slope for approximately 70 m until it has totally dissipated into the ground. This water source appears to be the only source of surface water providing recharge to the groundwater within the local topography. The water reappears approximately 10 m below the headscarp of the landslide and is currently flowing through the slide runout zone. The water at the scarp is presumed to be from this source.

It has been determined that the Passmore Slide was initiated by groundwater flow through natural piping in the subsurface. Natural piping has been observed on the North and South side of the slide scarps. In addition sinkholes have been continuously developing since the slide. The headscarp of the slide is unstable and further slides may occur from pipe collapse and surcharge of groundwater behind the scarp. To stabilize the headscarp of the slide, it is recommended that the water source be controlled where it enters the groundwater system.

It is recommended that a catch basin be established at the bedrock/talus interface and the water be transported down the slope in a 375 mm diameter Big 'O' pipe. It is recommended that the pipe be buried with a minimum cover of 300 mm of natural bedding, and the natural bedding not contain any material larger than 100 mm. There is an old "tote" road that provides access to the water source that will allow a small excavator to be easily mobilized. The pipe should be able to be installed with minimal damage to large diameter trees on the slope.

It is proposed that the catch basin be constructed out of cement bags and an impermeable geomembrane. It is recommended that the cement bags be held in place with 20M rebar. It is also recommended that the catch basin be a minimum of 4 m across. It is estimated that this catch basin will retain approximately 80-85 % of the water.

Rod Hopper, A/ District Technician  
Passmore Slide – Water Diversion Pipe  
May 12, 2000

2

It is recommended that the pipe be directed down the slope to allow it to daylight on the skid trail road that was constructed along the scarp on the south side. Where the water exits the pipe it is recommended that a non-woven geotextile and 500 kg rip rap be placed to protect against erosion. The water will then be directed along the back of the berm and through the existing 900 mm diameter culvert.

Detailed construction plans of the above proposed catch basin are currently being prepared and should be completed by May 18, 2000, however, sketches have been attached that should provide all of the required information. If you have any questions or comments, or require further details of the proposed construction, please do not hesitate to call.



Prepared by: Chad Tenney, EIT  
Geotechnical Engineer



Reviewed by: Michael P. Walsh, P. Eng.  
Regional Geotechnical & Materials Engineer


Cc.: Jacques Dupas, P. Eng., District Highways Manager  
Brent Bailey, Area Manager, Nelson  
Michael P. Walsh, P. Eng., R.G.M.E.

MINISTRY OF TRANSPORTATION AND HIGHWAYS  
Geotechnical and Materials Branch  
DESIGN CALCULATION SHEET

Project Passmore Slide - Water Diversion  
Region \_\_\_\_\_ District \_\_\_\_\_

File No. \_\_\_\_\_  
Date \_\_\_\_\_  
Calculation by \_\_\_\_\_

Sheet 2 of \_\_\_\_\_




Project Passmore Slide - Water Diversion

File No. \_\_\_\_\_

Region \_\_\_\_\_ District \_\_\_\_\_

Date \_\_\_\_\_

Calculation by \_\_\_\_\_



Geotechnical and Materials Branch  
DESIGN CALCULATION SHEET


Project Passmore Slide - Water Diversion

File No. \_\_\_\_\_


Date \_\_\_\_\_

Region \_\_\_\_\_ District \_\_\_\_\_


Calculation by \_\_\_\_\_

Sheet 2 of \_\_\_\_\_


Section A-A'





Section B-B'













4a

JUN 23 2000 ..

**RECEIVED**  
JUN 30 2000  
REGIONAL DISTRICT OF  
CENTRAL KOOTENAY  
NELSON, B.C

Reference: 80645

Hans Cunningham, Chair  
Regional District of Central Kootenay  
601 Vernon Street  
Nelson BC V1L 4E9

Dear Hans Cunningham:

**Re: Public Involvement Program in the Slocan Valley**

I am writing in response to your letter of May 23, 2000, regarding the Regional District of Central Kootenay's request for a public involvement program in the Slocan Valley as a result of the slide event of April 13, 2000, on Highway 6 at Passmore.

Ministry staff agree that an informed and prepared public is essential, particularly when landslides occur, or have the potential to occur. As such, communications to the public are issued regularly whenever situations warrant.

Ministry staff would be happy to discuss existing safety and response programs with the Regional District of Central Kootenay and any concerned members of the public.

If you require further information Larry Brown, Area Manager, would be please to assist you. He can be reached at (250)354-6518, or at 2nd Floor, 310 Ward Street, Nelson, British Columbia, V1L 5S4.

Thank you for bringing these concerns to my attention.

Sincerely,

Harry S. Lali  
Minister

Ministry of  
Transportation  
and Highways

Office of the Minister

Mailing Address:  
Parliament Buildings  
Victoria BC V8V 1X4



# Regional District of Central Kootenay

601 Vernon Street  
Nelson, BC V1L 4E9

Telephone (250) 352-6665 Fax (250) 352-9300  
BC Toll Free 1-800-268-7325  
PIN 5-17

May 23, 2000

The Honourable Harry Lali  
Minister of Transportation & Highways  
Parliament Buildings  
Victoria, B.C. V8V 1X4

Dear Mr. Lali:

**Re: MOH PUBLIC INVOLVEMENT PROGRAM  
SLOCAN VALLEY**

Please be advised of the following resolution of the Board adopted at the meeting held on April 29, 2000:

**497/2000 WHEREAS** a serious land slip occurred in the Slocan Valley severing Highway #6 and cutting electrical power and telephone services;

**AND WHEREAS** the public has expressed major concerns about safety and access;

**THEREFORE BE IT RESOLVED THAT** the Ministry of Transportation and Highways be requested to undertake a public involvement program in the Slocan Valley to provide information to the public on:

1. completed geo-technical research reports on land slips;
2. locations of potential land slips; and
3. a description of the steps that the Ministry is undertaking and intends to undertake to address these concerns.

... /2

*File Name: W:\Users\ExecSec\Winward\Board\Corres\PPV\Highways.Doc*

**MUNICIPALITIES:** Cities: Castlegar, Nelson Towns: Creston Villages: Kaslo, Nakusp, New Denver, Salmo, Silvertown, Slocan  
**GEOMETRIC AREAS:** A-Winnipeg/East Shore Kootenay Lake • B • C • D • E • F • G • H-The Slocan Valley • I • J-Lower Arrow/Columbia • K-The Arrow Lakes

The Honourable Harry Lali  
Minister of Transportation & Highways  
May 23, 2000  
Page 2

Public concern respecting travel on Highway 6 through the Slocan Valley has been heightened to an uncomfortable degree. Public knowledge of the reality of the identified requests is being sought from the Ministry of Transportation & Highways


- ⇒ to restore the confidence of both residents and the travelling citizenry, and
- ⇒ to provide assurance that the Province, and public, are well prepared for future emergencies.

Accordingly, the Board is putting forward the request for a *public involvement program* from your Ministry.


Yours very truly,


Hans Cunningham  
Chair of the Board

cc: Mr. Peter Milburn, Regional Director, Kootenays Regional Office




PLAN VIEW


|   |                      |                        |                            |
|---|----------------------|------------------------|----------------------------|
|  Province of British Columbia<br>MINISTRY OF TRANSPORTATION AND HIGHWAYS<br>GEOTECHNICAL AND MATERIALS ENGINEERING |                      |                        |                            |
| HIGHWAY No. 6<br>PASSMORE SLIDE – WATER DIVERSION<br>PLAN VIEW  |                      |                        |                            |
| DRAWN BY:<br>Granite Drafting & Design  | DATE:<br>29 MAY 2006 | SCALE:<br>NOT TO SCALE |                            |
| FILE No.  | PROJECT No.<br>31588 | REV.<br>3              | DRAWING No.<br>31588_1.dwg |




SECTION A




SECTION B




SECTION D



SECTION C

|   |                      |                        |                            |
|---|----------------------|------------------------|----------------------------|
|  <b>Province of British Columbia</b><br><b>MINISTRY OF TRANSPORTATION AND HIGHWAYS</b><br>GEOTECHNICAL AND MATERIALS ENGINEERING |                      |                        |                            |
| <b>HIGHWAY No. 6</b><br><b>PASSMORE SLIDE - WATER DIVERSION</b><br><b>TYPICAL SECTIONS</b>  |                      |                        |                            |
| DRAWN BY:<br>Granite Drafting & Design  | DATE:<br>28 MAY 2000 | SCALE:<br>NOT TO SCALE |                            |
| FILE No.  | PROJECT No.<br>31588 | REG.<br>3              | DRAWING No.<br>31588_2.dwg |







HIGHWAY No. 6

NELSON

PLAN VIEW



SECTION A-A'



SECTION B-B'



Province of British Columbia  
MINISTRY OF TRANSPORTATION AND HIGHWAYS  
GEOTECHNICAL AND MATERIALS ENGINEERING

HIGHWAY No. 6  
PASSMORE SLIDE - WATER DIVERSION  
TYPICAL SECTIONS

|  |                      |                            |
|--|----------------------|----------------------------|
| DRAWN BY:<br>Gronita Drafting & Design | DATE:<br>29 MAY 2000 | SCALE:<br>NOT TO SCALE     |
| FILE No.                               | PROJECT No.<br>31588 | REV.<br>3                  |
|  |                      | DRAWING No.<br>31588 3.dwg |

CANCEL PRINTS BEARING PREVIOUS LETTER



**BRITISH  
COLUMBIA**

**Ministry of  
Transportation and  
Highways**

Date: 2000 06 06

File No:

**Facsimile Record**

To: Mike Benneft 355 6714  
 (60) Tunney 355 6619  
 C/O Gerald Weber 352 2172

From: G.A. Vanden - Irving  
 Central Kootenay District  
 2nd Floor  
 310 Ward Street  
 Nelson, B. C. V1L 5S4

FAX no:

Phone No:

Fax No: (250)354-6547

Phone No: (250)354-6521

ORIGINAL PAGES TO BE:

☐ FILED

☐ MAILED

☐ COURIERED

☐ OTHER (Specify) \_\_\_\_\_

Subject:

Passmore Water Licence - Approval

The attached material is intended for the use of the individual or institution to which this facsimile copy is addressed and may not be distributed, copied or disclosed to other unauthorized persons. This material may contain confidential or personal information which may be subject to the provisions of *Freedom of Information and Protection of Privacy Act*. If you receive this transmission in error, please notify us immediately by telephone at (804) 358-9806. Thank you for your cooperation and assistance.

PAGES:

3

H-8 (98/04)

(including this sheet)

Operators Signature



File: A401511

June 5, 2000

Ministry of Transportation and Highways  
310 Ward St  
Nelson BC V1L 5S4

Attention Gerald Vaughan-Irving

Dear Gerald Vaughan-Irving:

Re: Approval - Unnamed Stream

Approval for the above has been granted and the approval document verifying this is attached. If you have any questions or concerns regarding the document issued contact the Nelson Water Management Branch office.

Please note clause (m) in your Approval document.

A right of appeal from my decision lies to the Environmental Appeal Board. Notice of any appeal must (1) be in writing, (2) include grounds for the appeal, (3) be directed by registered mail or personally delivered to the Chair, Environmental Appeal Board, 4th Floor 836 Yates Street, Victoria, BC V8V 1X5 (4) be delivered within 30 days from the date notice of the decision is given, and (5) be accompanied by a fee of \$25, payable to the Minister of Finance and Corporate Relations.

Yours truly,

Dwain Boyer, P. Eng.  
Engineer under the Water Act

VS/hc

cc: Conservation Officer Service. Castlegar

• THE GOVERNMENT OF BRITISH COLUMBIA IS AN "EMPLOYMENT EQUITY EMPLOYER" •

Ministry of  
Environment  
Lands and Parks

Environment and Lands  
Kootenay Region

Mailing/Location Address:  
401 - 333 Victoria Street  
Nelson BC V1L 4K3

Telephone: (250) 354-6333  
Facsimile: (250) 354-6332  
PP Facsimile: (250) 354-6367

MINISTRY OF ENVIRONMENT, LANDS & PARKS  
WATER MANAGEMENT BRANCH  
Nelson, B.C.


APPROVAL

WATER ACT - Section 9  
(Changes in and about a stream)

Minister of Transportation and Highways is hereby authorized to make changes in and about a stream as follows:

- a) The name of the stream is unnamed within District Lot 12800, Kootenay District, which is crossed by Highway 6 at a point 14.4 km north of the junction of Highway 3A and Highway 6.
- b) The change to be made in and about the stream is to stabilize the headscarp by preventing the infiltration of surface runoff. The works shall consist of 375 mm pipeline buried to an adequate depth in a location shown on the sketch submitted June 2, 2000. All other works shall be constructed as shown in the drawings submitted in support of the application dated May 17, 2000.
- c) Any machinery operated in the vicinity of surface water shall be free of excess oil and grease.
- d) All riprap material used shall be clean, angular, durable, well graded and suitably sized to resist movement by the unnamed stream.
- e) The riprap shall be placed as shown on the sketch accompanying the application dated May 17, 2000.
- f) Vegetation within the construction area shall be disturbed as little as possible.
- g) All disturbed areas shall be restored to their original condition or better and protected from erosion.
- h) Care shall be exercised during all phases of construction to minimize siltation and to prevent debris from entering Slocan River.
- i) The holder of this approval shall take reasonable care to avoid damaging any land, works, trees or other property, and shall make full compensation to the owners for any damage or loss resulting from the exercise of the rights granted with this Approval.
- j) The work authorized shall be completed on or before August 31, 2000.
- k) The holder of this approval shall advise the Regional Water Engineer for the Kootenay Region immediately prior to commencement of construction of the works and again immediately after the changes have been completed.
- l) A copy of this Approval must be available at the work site during the period of time that the work authorized by clause (b) of this document is being performed.
- m) It is the responsibility of the holder of this Approval/Permit to ensure compliance with all other applicable legislation that may be in force, in particular the conditions of the Fisheries and Waste Management Acts. In addition, authorizations may be required by other government agencies.

This Approval does not authorize entry onto privately held or Crown land.



Dwain Boyer, P. Eng.  
Engineer under the Water Act

File: A401511

Date: June 6, 2000



**BRITISH  
COLUMBIA**

**Ministry of  
Transportation and  
Highways**

Date:

2000 06 08

File No:

**Facsimile Record**

To: Mike Bennett 355 6719  
(Chd) Lincey 355 6619  
 C/O Gerard Heber 352 2172

From: GA [unclear] - [unclear]  
Central Kootenay District  
2nd Floor  
310 Ward Street  
Nelson, B. C. V1L 5B4

FAX no:

Phone No:

Fax No: (250)354-8547

Phone No: (250)354-8521

ORIGINAL PAGES TO BE:

☐ FILED

☐ MAILED

☐ COURIERED

☐ OTHER (Specify) \_\_\_\_\_

Subject:

Passmore Water Licence - Approval  
Amendment

The attached material is intended for the use of the individual or institution to which this facsimile copy is addressed and may not be distributed, copied or disclosed to other unauthorized persons. This material may contain confidential or personal information which may be subject to the provisions of *Freedom of Information and Protection of Privacy Act*. If you receive this transmission in error, please notify us immediately by telephone at (804) 358-8806. Thank you for your cooperation and assistance.

PAGES:

4

(including this sheet)

*[Signature]*

Operator's Signature

H-5 (8/04)

CENTRAL KOOTENAY DISTRICT  
NELSON

RECEIVED

JUN 18 2000

MINISTRY OF TRANSPORTATION  
AND HIGHWAYS

File: A401511

June 14, 2000

Ministry of Transportation and Highways  
310 Ward St  
Nelson BC V1L 5S4Attention Gerald Vaughan-Irving

Dear Gerald Vaughan-Irving:

Re: Approval - Unnamed Stream

An Order amending clause (b) to the above mentioned approval document is attached. If you have any questions or concerns regarding the document issued contact the Water Management Branch office.

A right of appeal from my decision lies to the Environmental Appeal Board. Notice of any appeal must (1) be in writing, (2) include grounds for appeal, (3) be directed by registered mail or personally delivered to the Chair, Environmental Appeal Board, 4th Floor 836 Yates Street, Victoria, BC V8V 1X5 (4) be delivered within 30 days from the date notice of the decision is given, and (5) be accompanied by a fee of \$25, payable to the Minister of Finance and Corporate Relations.

Yours truly,

Dwain Boyer, P. Eng.  
Engineer under the Water Act

VS/hc

cc: Conservation Officer Service, Castlegar

---

• THE GOVERNMENT OF BRITISH COLUMBIA IS AN "EMPLOYMENT EQUITY EMPLOYER" •Ministry of  
Environment,  
Lands and ParksEnvironment and Lands  
Kootenay RegionMailing/Location Address:  
401 - 333 Victoria Street  
Nelson BC V1L 4K3Telephone: (250) 354-6333  
Facsimile: (250) 354-6392  
PP Facsimile: (250) 354-6367

ORDER

WATER ACT

SECTION 18

File Number A401511

Approval Number A401511


The provisions of the British Columbia Water Act having been complied with and being satisfied that no person's rights will be affected, the above approval document is amended as follows:

1) Clause (b) shall read:

The change to be made in and about the stream is to stabilize the headscarp by preventing the infiltration of surface runoff. The works shall consist of 375 mm pipeline buried to an adequate depth in a location shown on the sketch submitted June 14, 2000. All other works shall be constructed as shown in the drawings submitted in support of the application dated May 17, 2000.

All other clauses dated June 6, 2000 are to remain.

Dated at Nelson, British Columbia this 14<sup>th</sup> day of June, 2000.



Dwain Boyer, P. Eng.  
Engineer under the Water Act







Ministry of  
Transportation  
and Highways

## CONDITIONS OF ENTRY FOR CONSTRUCTION PURPOSES

DATE: June 7, 2000

PROJECT: 31588 - 0000 Passmore Slide 2000

PROPERTY SERVICE: 100493-00 <sup>s.22</sup>

AGENT: Mike Bancroft

TEL: 354-6746

TO: District Highways Manager  
Project Manager  
Regional Design Supervisor  
Regional Mgr, Design and Field Services

Jacques Dupas  
Brent Bailey  
Lorne Bonderoff  
Kevin Richter

*GEOTECH Engineer*

*Chad Tenney*

*← TO*

The following terms have been agreed upon in connection with:

Plan No.:

Station No.:

Owner: <sup>s.22</sup>

Civic Address: Highway 6  
Passmore

Legal Description: District Lot 12800, Kootenay District

Construction and Special Instructions: <sup>s.22</sup>

MoTH et al to utilize the portion shown in bold outline for access to facilitate installation of the drainage pipeline in the location highlighted in yellow on the License for Construction Access dated May 15, 2000 [straight down the hill route]. Blockages such as fallen trees and brush will be pushed aside. No other works will be done by the Licensee [MoTH]. License Term is from June 6, 2000 to August 31, 2000.

Contact Person: <sup>s.22</sup>

Phone No.: <sup>s.22</sup>

*Change*  
~~Right of way~~ has been consensually acquired.

*License*  
Date ~~Right of way~~ available for construction: June 16, 2000

Date *2000-06-07*

*[Signature]*  
Property Agent: Mike Bancroft  
Phone Number: 354-6746



Ministry of  
Transportation  
and Highways

## LICENSE FOR CONSTRUCTION ACCESS

DATE: June 6, 2000

PROJECT: 31588 - 0000 Passmore Slide 2000

PROPERTY SERVICE: 100493-00 <sup>s.22</sup>

AGENT: Mike Bancroft

TEL: 354-6746

### LICENSOR:

<sup>s.22</sup> of Comp 1 Group 18, RR #1,  
Winlaw, BC, V0G 2J0  
(hereinafter called "the Licensor")

### LICENSEE:

Her Majesty the Queen in Right of the  
Province of British Columbia as  
represented by the Minister of  
Transportation and Highways  
(hereinafter called "the Licensee")

**GRANT:** For and in consideration of the sum of ONE 00/100 DOLLARS (\$1.00), being sufficient consideration in full, receipt of which is hereby acknowledged by the Licensor, the Licensor grants the Licensee and the employees, contractors, agents and invitees of the Licensee together with their machinery, vehicles, supplies, and equipment, a right to enter upon and occupy the following described lands:

Parcel Identifier No: 012-157-104

Legal Description: That part of District Lot 12800, Kootenay District ~~shown highlighted in yellow on the Plan attached hereto as Schedule A and comprised of two areas approx. 20 metres wide by approx. 300 metres long [pipeline option "A"] and approx. 20 metres wide by approx. 650 metres long [pipeline option "B"] for a total area of approx. 1.9 hectares~~ <sup>s.22</sup>  
Civic Address: Highway 6 on said Schedule A and containing approx. 4.0 hectares  
Passmore

(the "Property"), and conduct the Activities (as hereinafter described) on the following terms and conditions:

**INITIALS**  
**INITIALS**

<sup>s.22</sup>

### 1.00 COVENANT NOT TO REVOKE:

1.00 For and in consideration of the promise by the Licensee to pay the sum of ONE 00/100 DOLLARS (\$1.00), being sufficient consideration in full, the Licensor covenants not to revoke this License.

## SCHEDULE "A"

069Ea  
145E5

53722  
07501

9

5435

0 0000 425

DI 4812

**INITIALS**  
**INITIALS**

s.22

**93021**

179

**उत्तर ४**

0004576

Page 51 of 101 TRA-2015-53159

5 of 10



July 4, 2000

Garred Huber  
Quality Control Manager  
VSA Highway Maintenance Ltd.  
801 Front Street  
Nelson BC V1L 4B8  
(Sent by facsimile 352 - 2172)

**Re: Passmore Slide Rock Bolts**

As requested, this letter provides the rock bolting information that you require to provide direction to the rockwork contractor.

The rock bolts that are to be installed in the rock bluff at the Passmore Slide site are to be a #7 Dywidag (60 ksi) Threadbar or equivalent. The bolts should be 2 m in length and installed at an angle that will match the angle of the cable (see attached diagram). The bolts should be installed as outlined in section 206 of the Ministry's Standard Specifications for Highway Construction Manual (2000). A copy of section 206 has been attached for your reference. It is important that the contractor performs the tensioning test and completes the tensioning record form that is also included in section 206.

If you have any questions or comments with regards to the above, please do not hesitate to call.

Prepared by: Chad Tenney, EIT  
Geotechnical Engineer

Reviewed by: Michael P. Walsh, P. Eng.  
Regional Geotechnical and  
Materials Engineer

Cc.: Brent Bailey, Area Manager, Nelson - MoTH  
Mike Walsh, P. Eng., R.G.M.E.

---

• THE GOVERNMENT OF BRITISH COLUMBIA IS AN "EMPLOYMENT EQUITY EMPLOYER" •

---

Ministry of  
Transportation  
and Highways

Geotechnical and Materials  
Engineering Branch

610 Lakeside Drive  
Nelson BC V1L 5S7

Phone: (250) 354-6954  
Facsimile: (250) 354-6619

Ministry of Transportation and Highways  
Geotechnical and Materials Branch  
DESIGN CALCULATION SHEET

File No. \_\_\_\_\_


Project Passmore Slide

Date July 4, 2000

Region Kootenay District Central

Calculation by CRT

Sheet 1 of 1



TYPICAL SECTION  
- Rock Bolts -

## SECTION 206

### ROCK BOLTS

#### DESCRIPTION

**206.01 Scope** - This Section covers the installation, by appropriate rock bolting methods, of anchored steel bars tensioned and locked off against face plates in the areas designated by the Ministry Representative. Unless otherwise stated below, all rock bolts shall be installed and tensioned to the rock bolt manufacturer's specifications.

#### 206.02 Codes And Standards

CAN/CSA G164 .....Hot Dip Galvanizing of  
Irregularly Shaped Articles.  
CAN/CSA G30.18 .....Billet Steel Bars for  
Concrete Reinforcement  
CAN/CSA G40.21 .....Structural Quality Steels  
CAN/CSA A23.2-9C.....Compressive Strength of  
Cylindrical Concrete  
Specimens.

**206.03 Quality Control** - The Contractor shall provide quality control for rock bolt operations.

**206.04 Submittals** - The Contractor shall supply the following to the Ministry Representative:

**206.04.01 Proposed Rock Bolt System** - Provide documentation as follows for the proposed rock bolt system for review at least 5 working days before commencing rock bolt installation.

a) **Rock Bolts** - Type, dimensions and manufacturer of the bar, face plate, washer (where applicable), and nut.

b) **Resin** - Published specifications showing name of material, manufacturer, graph of unconfined compressive strength development versus time, gel time, viscosity, shelf life, storage and handling requirements.

c) **Grout** - Published specifications showing name of material, manufacturer, 7 and 28 day unconfined compressive strength, composition, shelf life, storage and handling requirements.

d) **Data Sheets** - Upon request, supply the manufacturer's product data sheets.

e) **Properties of Steel** - Upon request, supply the physical and chemical properties for each lot or heat number of the steel.

f) **Test Results** - Upon request, submit a certified statement from an independent testing laboratory of the

physical dimensions and mechanical properties of the rock bolt bar proposed for use. This statement shall include:

- Minimum cross-sectional area of the threaded portion of the bar.
- Minimum cross-sectional area of the unthreaded portion of the bar.
- Yield strength of the bar.
- Ultimate tensile strength of the bar.
- Percent elongation of the bar at yield and ultimate strength.

g) **Quick Setting Mortar** - Name of material, manufacturer, 7 and 28 day unconfined compressive strength, and composition.

**206.04.02 Calibration Certificates** - Provide tensioning jack calibration certificates 5 working days before commencing rock bolt installation. Calibration of jacks shall have been performed by an authorized testing agency not more than 30 days prior to rock bolt testing. The certificate shall show the relationship between gauge pressure and applied load. Pumps and jacks shall be paired for calibration.

**206.04.03 Contractor's Rock Bolt Records** - Provide daily rock bolt tensioning records within one day of each day's rock bolt operations. Records shall include contractor name, date of tensioning, weather, temperature, test jack identification number, pump identification number, name of person who tested the rock bolt, rock bolt location, rock bolt number, rock bolt length, resin or grout details, test start time, test end time, gauge reading for each minute of the creep test, and lock off load. For resin systems, records shall also include the start and end times of spinning the bar through the resin in the hole.

#### MATERIALS

**206.11 Materials** - Steel materials shall be hot-dip galvanized to CSA G164. All resin, grout and steel materials shall be the product of established manufacturers regularly engaged in the manufacture of rock bolt materials for at least five years. Materials shall meet the following additional requirements:

#### a) Rock Bolt Bars

- Steel hot-rolled Grade 400 meeting CAN/CSA G30.18.
- Nominal bar diameter 22 mm unless otherwise specified.
- Threadlike surface deformations for full length of

bar and suitable for mechanical coupling.

- Cut-thread reinforcing bar not permitted.

#### b) Miscellaneous Hardware

- Steel hardware to be compatible in size and strength with rock bolt bars.
- Face plates to CAN/CSA G40.21 Grade 300W.
- Face plate dimensions 10 mm by 150 mm by 150 mm unless otherwise specified.
- Face plates date stamped after galvanizing on the side visible when installed with the current year (in the format YYYY) in numbers 10 mm high.
- Face plates slotted for grout tube if grout is used.

#### c) Resin

- Fast-set and slow-set resin in cartridge form.
- A minimum unconfined compressive strength when fully mixed and cured of 90 MPa, tested in accordance with CAN/CSA A23.2-9C.
- Encased in a plastic film that provides optimum resistance to moisture, and is easily ruptured to enable complete mixing during installation.
- Suitable thixotropic and viscous properties to permit adequate mixing of the resin components by rotation of the rock bolt bar and to contain the resin within the drill hole.
- Easily identifiable gel time and as recommended by the resin manufacturer.
- Reach 80% of its ultimate strength within a time interval equal to five times the gel time.
- Non-shrink after the gel time.
- Unaffected by mild acids or mild alkalis.
- Cartridge boxes labelled with the resin expiry date.

#### d) Grout

- Pre-mixed, unsanded, non-metallic, and non-shrink cementitious grout containing silica fume.
- Can be mixed to a flowable consistency.
- Minimum 7 day compressive strength of 30 MPa and a minimum 28 day compressive strength of 40 MPa, tested in accordance with CAN/CSA A23.2-9C.
- Admixtures to be used according to the manufacturer's specifications.
- Calcium chloride accelerator is not permitted.

#### e) Mortar Pads

- Portland-cement based.
- Quick setting.

## CONSTRUCTION

### 206.31 Execution

**206.31.01 General** - The entire rock bolt system shall be stored under cover away from deleterious materials. All grease and other deleterious material shall be removed from the steel prior to rock bolt installation.

**206.31.02 Site Preparation** - Where rock bolts may be adversely impacted, rock removal above and around proposed rock bolt locations shall be completed before installation of rock bolts commences. Any minor rock scaling performed in conjunction with rock bolting shall be considered incidental to rock bolting.

### 206.31.03 Drill Holes

**a) Location, Orientation and Depth** - The location, direction, angle and depth of the holes will be dependent on field conditions encountered and will be detailed by the Ministry Representative.

**b) Hole Diameter** - The diameter of the holes shall be suitable for the rock bolt system chosen. Where grout is used, the hole size shall be according to the rock bolt manufacturer's recommendations. Where only resin is used, the hole size shall be according to the resin manufacturer's recommendations.

**206.31.04 Cleaning** - All water, grease, oil, cuttings and other deleterious materials shall be removed from finished holes by a water and/or air jet as required.

### 206.31.05 Installation

**a) General** - Rock bolts shall be inserted (or rotated) into the drill holes and fully encapsulated in resin or grout to the drill hole collar. When resin is used, the bolt shall be advanced and rotated at a rate recommended by the resin manufacturer.

**b) Anchorage Length** - The anchorage length shall be the last 1000 mm of the inserted end of the bar, unless otherwise specified.

**c) Centralizers** - If grout is used, centralizers on 3.0 m centres shall centralize the rock bolt in the drill hole before grout is placed. Centralizers shall be suitable for holes in rock.

**d) Resin** - Resin cartridges shall be installed as follows or as specified by the resin manufacturer:

- **Fast-Set Resin** - A sufficient number of fast-

setting cartridges shall be placed at the bottom of the hole for the anchorage.

- **Slow -Set Resin** - A sufficient number of slow-setting cartridges shall be placed between the anchorage and the collar of the hole.

e) **Grout** - Grout shall be prepared and placed as follows unless otherwise specified by the grout manufacturer:

- **Mixing** - Grout shall be mixed in a colloidal or high shear grout mixer according to the grout manufacturer's published instructions. Mixing paddles shall be slotted and perforated. Mixing time shall be not less than two minutes.
- **Batching** - All ingredients for the grout mix shall be batched by mass. Water shall be added to the drum first and dry ingredients afterwards. Grout shall not be re-tempered after initial mixing. Grout shall be placed immediately after mixing.
- **Grout Placement** - Grout shall be pumped using a grout tube extending to the bottom of the hole. The inserted end of the tube shall remain below the level of the grout in the hole to effect a continuous air free column as the grout level rises. Grout shall be placed quickly and continuously to avoid overworking, segregation, bleeding and disturbance of initial set. Grout that has stiffened due to delay in placing shall not be used in the work and shall be disposed of at an authorized location.

f) **Rock Face Preparation** - The bearing surface shall be prepared to allow the face plate to be oriented within the limits recommended by the anchor manufacturer. If necessary, rock shall be chipped from around the face plate contact area.

g) **Mortar Pad Construction** - Mortar pads shall be constructed as required to ensure the bar is within 20° of a line perpendicular to the face plate. The pad shall not crack or deform when loaded. Sufficient time shall be provided to allow pads to achieve sufficient bearing capacity prior to test-tensioning.

h) **End Hardware Installation**

- Nuts shall bear uniformly against the face plate.
- The bolt extension beyond the nut shall be 100 mm  $\pm$  10 mm.

**206.31.06 Tensioning** - All rock bolts shall be test-tensioned and locked off following set-up (or curing) of the

anchorage. Prior to testing, the grout and resin shall meet the strength specified by the anchor manufacturer. The following procedure applies to 22 mm diameter bars. An alternative procedure may be specified for different bar sizes.

a) **Equipment** - Equipment required for tensioning shall be supplied by the Contractor and shall be of a size adequate to provide the required tension. A torque wrench shall not be used for tensioning.

b) **Test-Tensioning and Creep Test** - Rock bolts shall be test-tensioned to 139 kN (31,000 lb). This load shall be held for 10 minutes for the creep test.

c) **Lock-Off Tension** - Rock bolts shall be locked-off to a tension of 111 kN (25,000 lb) after testing.

d) **Acceptance Criteria** - During the creep test a load loss of greater than 10% of the load applied shall be indicative of anchorage failure. Creep movement at the anchor head shall not exceed 2 mm during the creep test. A replacement rock bolt shall be installed at the Contractor's expense where these criteria are not met.

**206.31.07 Rock Bolt Evaluation** - The Ministry Representative will implement a program of evaluation of rock bolts installed. After locking off the anchor, the load shall be re-applied to determine the lift-off load. The lift-off load shall be the tension level at which the anchor nut can be loosened by hand. Lift-off tests shall be performed on rock bolts chosen by the Ministry Representative to a minimum of 5% of the total number of rock bolts. One additional lift-off test on a different bolt shall be performed for each bolt whose lift-off load is not within 10% of the specified lock-off load. Following lift-off testing, all bolts shall be locked off as specified.

## MEASUREMENT

**206.81 Rock Bolts** - Rock bolts will be measured by the METRE installed. The measurement length shall be the length of bar in the rock.

## PAYMENT

**206.91 Rock Bolts** - Payment for ROCK BOLTS will be at the Contract Unit Price per metre. Payment for rock bolts will be authorized after installation to the contract specifications and after submittal of the completed Contractor's Daily Rock Bolt Testing and Tensioning Record. The Unit Price will be considered full compensation for all work and materials supplied according to the requirements of this Section.



CONTRACTOR'S DAILY ROCK BOLT TESTING  
AND TENSIONING RECORD

File # \_\_\_\_\_

PROJECT NO. \_\_\_\_\_

(TO BE SUBMITTED WITHIN 1 DAY AFTER EACH DAY'S ROCK BOLTING OPERATION)

Contractor Name \_\_\_\_\_ Sample calculation for this grout: \_\_\_\_\_ Date \_\_\_\_\_

Bolt Type \_\_\_\_\_ Size \_\_\_\_\_ Resin/Grout Type \_\_\_\_\_ Weight of each bag of grout (M) \_\_\_\_\_ kg Weather \_\_\_\_\_

Anchorage Length \_\_\_\_\_ m Volume of water added for each bag (V) \_\_\_\_\_ L Temperature \_\_\_\_\_ °C

Test Jack Number(s) \_\_\_\_\_ Actual Water / Cement Ratio (V/M) \_\_\_\_\_

[illegible]

Certified Correct: \_\_\_\_\_  
(Contractor's Superintendent)

(Use Additional Sheets if Necessary)



**PROVINCE OF BRITISH COLUMBIA  
MINISTRY OF TRANSPORTATION & HIGHWAYS  
GEOTECHNICAL & MATERIALS ENGINEERING**

**FAX COVER SHEET**

**PLEASE DELIVER THE FOLLOWING PAGES TO:**

**NAME:** Garred Huber

**TITLE:** Quality Control Manager

**LOCATION:** VSA Highway Maintenance Ltd.

**FAX NUMBER:** (250) 352-2172

**FROM:** Ministry of Transportation & Highways  
Kootenays Regional Office  
610 Lakeside Drive  
NELSON, British Columbia  
V1L 5S4

Chad Tenney, EIT  
Geotechnical Engineer  
Geotechnical & Materials  
Engineering Branch  
Kootenays Region

**FAX NUMBER:** 354-6619

**TELEPHONE:** 354-6954

**DATE SENT:** July 4, 2000

**TOTAL PAGES:** 7

**COMMENTS:**

Garred,

Please find attached the information that you require for the rock bolts at the Passmore Slide. If you need any more information please let me know.

Chad

Ministry of Transportation and Highways  
Geotechnical and Materials Branch  
DESIGN CALCULATION SHEET

File No. \_\_\_\_\_


Project Passmore Slide

Date July 4, 2000

Region Kootenay District Central

Calculation by CRT

Sheet 1 of 1



TYPICAL SECTION  
- Rock Bolts -

|                        |             |         |            |
|------------------------|-------------|---------|------------|
| Post-it Fax Note 7671E |             | Date    | # of pages |
| To                     | CHAD TENNEY | From    | BRIAN      |
| Co./Dept.              |             | Co.     | ARMTEC     |
| Phone #                |             | Phone # |            |
| Fax #                  |             | Fax #   |            |



0451 Shellbridge Way  
Richmond, B.C.  
V6X 2W8  
Tel: (604) 278-3881

| Date     | PO #                 | Shipped from | Date Shipped   | Invoice Date | Invoice Number |               |
|----------|----------------------|--------------|----------------|--------------|----------------|---------------|
| 05/08/00 | CHAD TENNEY RICHMOND |              |                |              |                |               |
| Order #  | Customer #           | Terms Due    | Products       | Salesman     | P.O.B.         | Wanted Date   |
| 418399   | 1190580              | 1            | 601 000 000 83 |              | DAVEY NELSON   | PREPAID 05/10 |

TRANSPORTATION & HIGHWAYS, MINISTRY OF  
310 WARD ST.  
GEOTECHNICAL BRANCH  
NELSON  
BC  
V1L 5S4

MINISTRY OF TRANS & HWYS  
C/O JOBSITE  
HWY 6 AT PASSMORE  
REFER TO ATTACHED MAP

| Part No. | Description | Qty Ordered | Unit price | Amount |
|----------|-------------|-------------|------------|--------|
|----------|-------------|-------------|------------|--------|

|    |   |    |        |         |
|----|---|----|--------|---------|
| 01 | BOSS 2000 BELLED PIPE<br>XAO2376 B2 375 MM 210 KPA 6M   | 42 | 175.38 | 7365.96 |
| 02 | HIGH DENSITY POLYETHYLENE - BOSS2000<br>418399A 375mm Dia Shrink wrap<br>375mm Dia shrink wrap couplers | 42 | 27.50  | 1155.00 |
| 03 | *FRT601 FREIGHT CHARGES   |    | 950.00 | 950.00  |

\* DENOTES NON-PST TAXABLE ITEM

|              |                 |                 |             |          |
|--------------|-----------------|-----------------|-------------|----------|
| Total Weight | G.S.T. Exempt # | P.S.T. Exempt # | 7. % P.S.T. | 596.47   |
| 4,252        | EXEMPT          |                 | TOTAL ORDER | 10067.43 |

Thank you for this order which has been entered on our work order as above. Please note carefully and advise us IMMEDIATELY of any errors or omissions.



REGION OFFICE:  
245-10451 Shellbridge Way  
Richmond, BC V6X 2W8  
Phone (604) 278-3881  
Fax (604) 278-8530

PLANT:  
2001 Industrial Way  
Prince George, BC V2N 5S6  
Phone: (250) 561-0017  
Fax: (250) 561-1240

# QUOTATION

00-078

TO: Ministry of Transportation & Highways

DATE: 4/18/00

Fax: (250) 354-6619

Attention: Chad Tenney

PAGE: 1 of 1

F.O.B: Prince George & Langley, BC

PROJECT: Nelson Landslide

TERMS: Net 30 Days on Approved Credit

CURRENT SHIPMENT: As Noted

CLOSE DATE: n/a

We are pleased to submit our quotation for the SUPPLY ONLY of the undernoted Drainage and Allied Products. Offloading responsibility of contractor unless otherwise stated.

| Qty              | Stiffness | Size           | Description   | Price    | Per | Amount      |
|------------------|-----------|----------------|---|----------|-----|-------------|
| <b>Option #1</b> |           |                |   |          |     |             |
| 351.5 m          | 210 kPa   | 375mm Ø        | Big 'O' BOSS 2000 HDPE Pipe - Non-CSA               | \$21.900 | m   | \$7,697.85  |
| 1                |           | x 9.5m Lengths | c/w Plain Ends, - leakage                           |          |     |             |
|                  |           |                | Prepaid Freight Charge from Prince George to Nelson |          |     | \$1,240.00  |
|                  |           |                | Delivery: 2 - 3 days                                |          |     |             |
| <b>Option #2</b> |           |                |   |          |     |             |
| 354 m            | 210 kPa   | 375mm Ø        | Big 'O' BOSS 2000 HDPE Pipe - Non-CSA               | \$29.23  | m   | \$10,347.42 |
| 1                |           | x 6m Lengths   | c/w Bell & Gasket Ends - no leakage                 |          |     |             |
|                  |           |                | Prepaid Freight Charge from Langley to Nelson       |          |     | \$950.00    |
|                  |           |                | Delivery: 2 weeks                                   |          |     |             |
| <b>Option #3</b> |           |                |   |          |     |             |
| 352 m            | 320 kPa   | 375mm Ø        | Big 'O' BOSS 2000 HDPE Pipe - CSA Certified         | \$34.08  | m   | \$11,996.16 |
| 1                |           | x 4m Lengths   | c/w Bell & Gasket Ends                              |          |     |             |
|                  |           |                | Prepaid Freight Charge from Langley to Nelson       |          |     | \$950.00    |
|                  |           |                | Delivery: 2 weeks                                   |          |     |             |
| 1 ea.            |           | 375mm Ø        | BOSS 2000 Split Coupler                             | \$20.60  | ea. |             |
| 1 ea.            |           | 375mm Ø        | Shrink Wrap Coupler                                 | \$27.50  | ea. |             |

This quotation is firm for acceptance in full within thirty (30) days from this date and is subject to the conditions of sale.


Taxes are Extra

- Shipping address
- P.O. #
- contact # on site.

Brock.

**Armtec**

Brock Nesbit, ASCT  
Sales Coordinator





# Regional District of Central Kootenay

601 Vernon Street  
Nelson, BC V1L 4E9

Telephone (250) 352-6665 Fax (250) 352-9300  
168-7325

August 1, 2000

Mr. Jacques Dupas  
District Highways Manager  
Central Kootenay District Office  
Ministry of Transportation and Highways  
2nd Floor, 310 Ward Street  
Nelson, B.C., V1L 5S4

*Aug 30/00*  
*Mike Walsh*

Dear Mr. Dupas:

**RE: PUBLIC INVOLVEMENT PROGRAM IN THE  
SLOCAN VALLEY TO DISCUSS LANDSLIDE**

Please be advised that the Board of the Regional District of Central Kootenay held on July 22, 2000, adopted the following resolution

*PASSMORE  
SLIDE*

**Resolution No. 757/2000**

The communication from the Honourable Harry Lall, Minister of Transportation and Highways dated June 28, 2000 relative to the RDCK's request for a public involvement program in the Slocan Valley be received and staff be instructed to arrange a public meeting with Larry Brown, Area Manager, Ministry of Transportation & Highways invited to attend.

Attached, please find copies of the following correspondence:

1. Minister Lall's letter to the RDCK dated June 28, 2000
2. The RDCK letter to the Minister dated May 23, 2000.

We are interested in setting a date for a public meeting, preferably in September, and are now in contact with you to identify a date and time that fits with your schedule. Prior to the public meeting, the RDCK representative for Area H, the Slocan Valley, Director Don Munro, would appreciate meeting with you to discuss the landslides issue and the proposed public meeting.

Please call me to discuss at: 352 8158. Thank you for your assistance.

Sincerely,

*Don Harasym*

**DON HARASYM, M.C.I.P.**  
Planning Manager

DH:amk w:\users\plandept\boards\landslides.doc

*copy - return to me after*

MUNICIPALITIES: Cities: Castlegar, Nelson Town: Creston Villages: Kaslo, Nakusp, New Denver, Salmo, Silverton, Slocan

*Copy to Mike Walsh*

*Remember - we are targeting Sept 12 (Tues) for our 2nd town - Don Munro. Do you have plan we*

Mike Walsh  
G & M Engineer

April 27, 2001

File: Passmore Slide

**Re:**

**Passmore Slide Inspection April 26<sup>th</sup> 2001**



Please note the water leaking from the joint. This photo is at the end of the old Fire Road.





GOVERNMENT OF BRITISH COLUMBIA  
MINISTRY OF TRANSPORTATION AND HIGHWAYS

FAX COVER SHEET

PLEASE DELIVER THE FOLLOWING PAGES TO:

NAME: Mike Bancroft  
TITLE: \_\_\_\_\_  
LOCATION: \_\_\_\_\_  
FAX NUMBER: \_\_\_\_\_

OUR FILE: \_\_\_\_\_

YOUR FILE: \_\_\_\_\_

FROM:

NAME: Chad Tenney  
TITLE: \_\_\_\_\_

Ministry of Transportation and Highways  
Geotechnical and Materials Eng.  
610 Lakeside Drive  
NELSON, British Columbia  
V1L 5S7

FAX NUMBER: (250) 354-6619

TELEPHONE: (250) 354-6681

DATE SENT: \_\_\_\_\_

TOTAL NUMBER OF PAGE 2 (including this sheet)

COMMENTS:

Mike

The straight line from the start of  
the water fall to the base of the slide is  
the approx. location of the pipe.

if still unclear, please call me

354-6954

SIGNATURE: C.

Plan intake

Plan intake

Cross section of intake

Detail of pipe/membrane seal

Bag placement/seal detail

Cross section of pipe burial

→ 300mm cover

→ natural bedding/backfill

~~all~~ except material > 150mm

***Granite Drafting & Design***Phone: 250.505.5500  
FAX: 250.606.5050  
email: cranton@telus.net

---

## *Facsimile*

To: Chad Tenney  
MoTH  
Fax: 250-354-6619  
Tel: 250-354-6954  
From: Granite Drafting & Design  
Date: Wednesday May 10, 2000  
Re: Sample Drawing  
Pages: 3, including this


Attention: Chad

Here is a sample of the drawings. This is only the first go around. I know that there will be changes. Can you fax me back any changes and the notes that you wanted to include. I can come into your office if it will be easier for you.

Is the title block OK and are there any other changes? ie, project #, etc.

They are not to scale and I have put them onto 8.5x11 paper for faxing, they were drawn for 11x17.

Bruce



Ministry of Transportation and Highways  
Geotechnical and Materials Branch  
DESIGN CALCULATION SHEET

File No. \_\_\_\_\_


Project Passmore Slide - Water Diversion

Date \_\_\_\_\_


Region \_\_\_\_\_ District \_\_\_\_\_

Calculation by \_\_\_\_\_

Sheet 2 of \_\_\_\_\_



Section D



Ministry of Transportation and Highways  
Geotechnical and Materials Branch  
DESIGN CALCULATION SHEET

File No. \_\_\_\_\_


Project Passmore Slide - Water Diversion

Date \_\_\_\_\_

Region \_\_\_\_\_ District \_\_\_\_\_

Calculation by \_\_\_\_\_

Sheet 1 of \_\_\_\_\_





Ministry of Transportation and Highways  
Geotechnical and Materials Branch  
DESIGN CALCULATION SHEET

File No. \_\_\_\_\_

Project Passmore Slide

Date \_\_\_\_\_

Region \_\_\_\_\_ District Central Kootenay

Calculation by CAF

Sheet \_\_\_\_\_ of \_\_\_\_\_

Modelling Data

| <u><math>\gamma_{moist}</math></u> | <u><math>\gamma_{sat}</math></u> | <u><math>c (kPa)</math></u> | <u><math>\phi</math></u> | <u>F.S.</u> |
|------------------------------------|----------------------------------|-----------------------------|--------------------------|-------------|
| 20                                 | 20.5                             | 80                          | 0                        | 0.995       |
| 20                                 | 20.5                             | 40                          | 0                        | 0.497       |

• Change TERMINATION/INITIATION POINTS

|    |      |    |   |       |
|----|------|----|---|-------|
| 20 | 20.5 | 40 | 0 | 0.606 |
| 20 | 20.5 | 80 | 0 | 1.212 |

• change TERM/INIT. POINTS.

|    |      |    |   |       |
|----|------|----|---|-------|
| 20 | 20.5 | 80 | 0 | 1.107 |
| 20 | 20.5 | 40 | 0 | 0.553 |
| 21 | 21.5 | 40 | 0 | 0.527 |
| 21 | 21.5 | 80 | 0 | 1.054 |



# Terrain Stability and Forest Management in the Interior of British Columbia




## Passmore Slide Field Visit Highway 6

M. P. Walsh, P.Eng.  
Regional Geotechnical & Materials Engineer  
Ministry of Transportation & Highways

## **History**

The Passmore Slide is located on private land on the upslope side of Highway 6 approximately 20 kilometres north of the Highway 3A/Highway 6 junction (see Figure 1). Slide monitoring was first initiated in the Spring of 1994 when small slope creep movements encroached on the highway shoulder.



**Passmore Slide Location Map  
Figure 1**

Previous to the main slide, typical slide movements were generally 1 to 2 metres of slow creeping movement over a two month timeframe during mid-spring. The movements were mostly confined to the toe of the slide at the highway shoulder and no movement of the highway was observed. (see Figure 2). The overall slide comprised of several slump blocks extending approximately 70 metres upslope to the present backscarp.


Given the nature of the slide and the location on private land, no mitigative measures were undertaken. An observational approach was used.

## **Site Investigation**

A subsurface investigation and review of the local geology was performed in the fall of 1999. Two drill holes were advanced on the lower portions of the slide to determine soil types, groundwater elevations and to install groundwater monitoring and slope movement instrumentation.

The investigation revealed loose to dense sands overlying very stiff varved silts. No substantial groundwater in the sand or the silts was discovered, however, zones of surface water were observed in the slide zone.

A review of the area indicated that the local groundwater was sourced by a waterfall coming off bedrock approximately 300 metres upslope of the slide. The waterfall completely infiltrated into the ground with no visible surface flows occurred downslope.



Pre-slide, typical toe movement  
Figure 2

## **Pre - Failure**

In February of 2000, a small failure at the toe of the slide occurred, depositing approximately 250 cubic metres of material on the road (see Figure 3). This was the “worst case” type of failure that was envisioned for the site.



February 2000 Surficial failure  
Figure 3

## **Day of Failure**

On April 13, 2000 larger than normally observed movements of the slide began. There was approximately 2 metres of translational movement of the toe and 3 metres vertical drop of the block at the headscarp.

Maintenance crews excavated material at the toe of the slope to maintain traffic flow through the area. Traffic was reduced to 1 lane alternating during and after the maintenance crew was on site. West Kootenay power was informed that a power pole was involved in the slide movement and that there may be damage if movement continues. The lines were set to not re-energize if the breaker was tripped.

There was a noticeable increase in surficial water flow at the toe of the slide and significant bulging of the asphalt in the northbound lane at the north edge of the slide. Neither of which were observed before.

Some cracking and falling of trees was also observed during the day.

Maintenance crews left the site at 3:30pm and the traffic was left at one lane alternating with the flaggers approximately 30 metres back of the slide boundaries.

At approximately 5:15pm a 75,000 cubic metre slide catastrophically released. The debris flowed across the Slocan river and blocked the flow for approximately 5 minutes. Personnel on site at the time had no warning of the release. They described the movement of the slide mass as fluid like and very fast.

The slide removed the powerlines on the east side of the road and the fibreoptic BC Tel lines on the west side of the road. The extreme force on lines caused them to detach from the poles for 1 kilometre to the north and 500 metres to the south.



Slide debris in Slocan River  
Figure 4

During the failure of the powerlines, the lines crossed the road flipping a pick-up truck on its side and knocking over a flagperson. No injuries were reported and no vehicles or persons were in the path of the failure.



Slide debris in Slocan River  
Figure 4

### **Cause of Failure**

Until the failure, the slide was attributed to weaker soils and high spring groundwater conditions. After the failure it was apparent the the source of water was a consequence of natural piping of the silty sand. Three natural pipes were exposed in the scarps of the failure; one of which contained a flow of water close to that of the waterfall above the slide, the other two were dry at the time of failure.

The blockage of the “pipes” from minor ground movement forced the water to infiltrate the varved silts at the toe of the slope. With the seasonal increase in flows of the waterfall above the slide in spring, the soil became weaker (reduced effective stress), resulting in the strain movement observed.

Sufficient strain movement and/or adjacent piping had likely occurred in the spring of 2000 causing a “dam” large enough to raise the local groundwater water elevation to point where the soil strength was reduced to the point of failure. The catastrophic fluid like nature of the failure was a consequence of the saturated condition of the soils.

## **Post Failure**

After the slide the roadway was covered three metres deep for approximately 90 metres, essentially closing the highway.

There were several slump blocks still perched after the failure causing concern for further slides. Numerous monitoring stations were placed on the slump blocks and scarps. These sites were constantly monitored and numerous sites indicated movement. The rates of movement were reviewed over time and a several zones indicated accelerating movement; pointing towards a potential failure.

Two subsequent failures did occur. Both events comprised of approximately 1500 to 2000 cubic metres of material and emanated from blocks in the rear of the scarp.

Removal of debris within the main slide was not allowed until three days after the failure due to continued movement of the area around the slide. One lane traffic was allowed at the end of the third day.

## **Remediation of the slide**

Given that the main mechanism that was thought to have caused the slide still existed (the natural piping), there was concern that failure or slumping of the back scarp above the main pipe would cause a blockage and the initiation of a similar sequence of events that lead to the original failure.

The best method for control of further failure was considered to be control of the groundwater. As outlined before, the recharge of the local groundwater was mostly controlled by the waterfall above the failure. Several scenarios for capturing and piping the flow were considered. The determination of the best option was complicated by private property issues, liability, maintenance access, costs and constructability.


Both the slide and the waterfall were within one private lot, therefore, to reduce impacts to adjacent land owners and ease the legal requirements for maintenance access, the pipe and access were constructed on a steep road directly up the slope.

The catchment at the base of the waterfall was constructed using a basin shaped from stacked concrete sacks rebarred together and a geomembrane liner. The pipe is a smoothwall 400mm Big "O" PVC pipe comprised of 6 metre sections.

To reduce the costs and complexity of construction of the pipe over the steep rocky terrain immediately below the waterfall, the pipe was constructed above ground. To mitigate problems of tree fall and avalanche debris on the PVC pipe, the pipe was installed in a steel culvert which was anchored at the top of the slope using rockbolts and cable. The PVC pipe was secured within the culvert pipe by injecting expanding polystyrene foam at zones along the length of the pipe.



Commencement of Slide Clean-up  
Figure 5




























s.22











