

EVERGREEN LINE

Change Register

Preliminary Change Instruction	Description	Change Request Issued	Cost of Preparing Change Report	Initial Change Report Received	Final Change Report Received	Paid evaluation	Change Certificate Issued	Extension of time days	Remarks
Number		Date	\$	Date	Date	\$	Date		
35	Public Art Installation at Burquitlam, Coquitlam Central, Lincoln, and LaFarge Lake-Douglas Stations	22 December '14		5 May '15		s.17,s.21	17 July '15 R1 3 June '16	0	Revised to include Coquitlam Central
44	Design and Construction of a New 1350mm diameter Culvert and the associated Raising of Aberdeen Avenue between Bond Street and Lansdowne Drive	2 February '15					15 April '16	0	
56	Inlet Centre Station - Additional Wall Tile	5 May '15		5 May '15	5 May '15		7 May '15 R1 15 April '16	0	Translink have agreed to Contribute s.17 to this Change
77	Minor Roadworks and Paving Changes	November 15					10 November 2015 Rev 1 25 Apr 16	0	
78	Non-Standard Walkway Covers	6 November '15					3 June '16		
79	Station Signage	Sept to Nov 2015					10 November 2015 Rev 2 18 Mar 16 Rev 3 25 Apr 16	0	Revised 15 Feb & 18 Mar 2016
86	Stage 3 Watering Restrictions	November '15					15 April '16	0	
87	Hoy Creek Habitat Compensation Scope Growth	November '15					15 April '16	0	
88	Tree Removal	18 March '16					21 March '16 Rev 24 May 16	0	Time and materials. Rev 1 covers an increase of scope
89	Minor Works Changes Requested by the Province 4	March - April '16					15 April '16	0	
90	Minor Works Changes Requested by the Province 5	July '15 - Feb '16					25 April '16	0	
91	Minor Works Changes Requested by the Province 6	May-16					3 June '16	0	