

EVERGREEN LINE

Change Register

Preliminary Change Instruction	Description	Change Request Issued	Cost of Preparing Change Report	Initial Change Report Received	Final Change Report Received	Paid evaluation	Change Certificate Issued	Extension of time days	Remarks
Number		Date	\$	Date	Date	\$	Date		
88	Tree Removal	18 March '16				214,559	21 March '16 Rev 1 24 May 16 Rev 2 26 Aug 16	0	Time and materials. Rev 1 covers an increase of scope.
92	Minor Works Changes Requested by the Province 7	Sep - Oct '16				190,879	28 Oct 16	0	
93	Additional Operations and Maintenance Training	Aug-16				124,397	26 Aug 16	0	
94	Additional Coverboard in Port Moody and Burquitlam Areas	Jul-16				185,963	26 Aug 16	0	
95	Minor Works Changes Requested by the Province 8	Dec-16				161,309	14 Feb 17	0	

Preliminary Change Instruction	Description	Change Request Issued	Cost of Preparing Change Report	Initial Change Report Received	Final Change Report Received	Paid evaluation	Change Certificate Issued	Extension of time days	Remarks
Number		Date	\$	Date	Date	\$	Date		
73	Barnet Right Out at Westwood Honda	7 October '15				124,388	21 March '16	0	Work includes for three designs, with reflection of small quantities
79	Station Signage	Sept to Nov 2015				310,594	10 November 2015 Rev 2 18 Mar 16	0	Revised 15 Feb & 18 Mar 2016
85	CPR Monitoring Services, Klahanie Sound Wall	6 August '15				9,225	21 March '16		
88	Tree Removal	18 March '16				40,000	21 March '16		Time and materials

EVERGREEN LINE

Change Register

Preliminary Change Instruction	Description	Change Request Issued	Cost of Preparing Change Report	Initial Change Report Received	Final Change Report Received	Paid evaluation	Change Certificate Issued	Extension of time days	Remarks
Number		Date	\$	Date	Date	\$	Date		
35	Public Art Installation at Burquitlam, Coquitlam Central, Lincoln, and LaFarge Lake-Douglas Stations	22 December '14		5 May '15		311,400	17 July '15 R1 3 June '16	0	Revised to include Coquitlam Central
44	Design and Construction of a New 1350mm diameter Culvert and the associated Raising of Aberdeen Avenue between Bond Street and Lansdowne Drive	2 February '15				1,041,656	15 April '16	0	
56	Inlet Centre Station - Additional Wall Tile	5 May '15		5 May '15	5 May '15	152,381	7 May '15 R1 15 April '16	0	Translink have agreed to Contribute \$75,000 to this Change
77	Minor Roadworks and Paving Changes	November 15				345,380	10 November 2015 Rev 1 25 Apr 16	0	
78	Non-Standard Walkway Covers	6 November '15				29,451	3 June '16		
79	Station Signage	Sept to Nov 2015				321,499	10 November 2015 Rev 2 18 Mar 16 Rev 3 25 Apr 16	0	Revised 15 Feb & 18 Mar 2016
86	Stage 3 Watering Restrictions	November '15				81,526	15 April '16	0	
87	Hoy Creek Habitat Compensation Scope Growth	November '15				376,818	15 April '16	0	
88	Tree Removal	18 March '16				156,152	21 March '16 Rev 24 May 16	0	Time and materials. Rev 1 covers an increase of scope
89	Minor Works Changes Requested by the Province 4	March - April '16				44,585	15 April '16	0	
90	Minor Works Changes Requested by the Province 5	July '15 - Feb '16				32,564	25 April '16	0	
91	Minor Works Changes Requested by the Province 6	May-16				42,505	3 June '16	0	